Dennis Stieffel & Associates, P.A., Inc. Consulting Engineers

Woolmarket Professional Plaza 13061 Shriners Blvd., Suite C Biloxi, Mississippi 39532 Office (228) 392-1638 Fax (228) 392-1679 Cell (228) 860-8161 dennis@dsaeng.net

July 10, 2024

Mississippi Office Of Pollution Control Municipal Permit Compliance Section 515 E Amite St. Jackson, MS 39201

Re:

Carriage Way Subdivision (68 lots) Harrison County COE Nationwide Permit No. SAM-2022-00111-PAH

Gentlemen:

Submitted herewith is one (1) set of drainage construction plans for the above referenced consisting of the Erosion Control, Drainage Plan and Detention Basin Details which includes the Storm Water Pollution Prevention Plan and Lot Maintenance Plan along with the post-construction elevations, grades and construction details. Also enclosed is the "Large Construction Notice of Intent (LCNOI)" for the Storm Water NPDES permit for your review and concurrence. A copy of the Riverbend Utilities 'Will Serve' letter and OPC Information Form wastewater approval is also attached for reference.

Thank you for your assistance and please let us know if you have any questions or if any additional information is needed.

Yours very truly,

Dennis Stieffel, P.E. President

Enc.

108-9 MDEQ SWP Pkg Cov Let.wpd



## MISSISSIPPI DEPARTMENT OF ENVIRONMENTAL QUALITY (MDEQ) Large Construction Storm Water General Permit NPDES Permit MSR10

# LARGE CONSTRUCTION FORMS PACKAGE

•	LARGE CONSTRUCTION NOTICE OF INTENT (LCNOI) FORM	2
•	PRIME CONTRACTOR CERTIFICATION FORM	7
•	REGISTRATION FORM FOR RESIDENTIAL LOT COVERAGE	8
•	SITE INSPECTION AND CERTIFICATION FORM	. 12
•	MAJOR MODIFICATION FORM	. 13
•	REQUEST FOR TRANSFER OF PERMIT, GENERAL PERMIT COVERAGE AND/OR NAME CHANGE	. 14
•	INSPECTION SUSPENSION FORM	. 16
•	REQUEST FOR TERMINATION OF COVERAGE	. 17

These standard forms are used to apply for permit coverage under the Large Construction Storm Water General Permit and for submittals and record keeping required by permit conditions after coverage has been granted. The forms are on our website at <u>www.deq.state.ms.us/MIDEQ.nsf/page/epd\_epdgeneral</u>. Required information can be completed on screen, printed and signed.

AI: 86854 MSR109321



Rec'd via email: 07/10/2024

### MISSISSIPPI DEPARTMENT OF ENVIRONMENTAL QUALITY

### LARGE CONSTRUCTION NOTICE OF INTENT (LCNOI) FOR COVERAGE UNDER THE LARGE CONSTRUCTION STORM WATER GENERAL NPDES PERMIT

### **INSTRUCTIONS**

The Large Construction Notice of Intent (LCNOI) is for coverage under the Large Construction General Permit for land disturbing activities of five (5) acres or greater; or for land disturbing activities, which are part of a larger common plan of development or sale that are initially less than five (5) acres but will ultimately disturb five (5) or more acres. Applicant must be the owner or operator. For construction activities, the operator is typically the prime contractor. The owner(s) of the property and the prime contractor associated with regulated construction activity on the property have joint and severable responsibility for compliance with the Large Construction Storm Water General Permit MSR10.

If the company seeking coverage is a corporation, a limited liability company, a partnership, or a business trust, attach proof of its registration with the Mississippi Secretary of State and/or its Certificate of Good Standing. This registration or Certificate of Good Standing must be dated within twelve (12) months of the date of the submittal of this coverage form. Eoverage will be issued in the company name as it is registered with the Mississippi Secretary of State.

Completed LCNOIs should be filed at least thirty (30) days prior to the commencement of construction. Discharge of storm water from large construction activities without written notification of coverage is a violation of state law.

Submittals with this LCNOI must include:

• A site-specific Storm Water Pollution Prevention Plan (SWPPP) developed in accordance with ACT5 of the General Permit

• A detailed site-specific scaled drawing showing the property layout and the features outlined in ACT5 of the General Permit

• A United States Geological Survey (USGS) quadrangle map or photocopy, extending at least one-half mile beyond the facility property boundaries with the site location and outfalls outlined or highlighted. The name of the quadrangle map must be shown on all copies. Quadrangle maps can be obtained from the MDEQ, Office of Geology at 601-961-5523.

Additional submittals may include the following, if applicable:

• Appropriate Section 404 documentation from U.S. Army Corps of Engineers

Appropriate documentation concerning future disposal of sanitary sewage and sewage collection system construction
Appropriate documentation from the MDEQ Office of Land & Water concerning dam construction and low flow requirements

• Approval from County Utility Authority in Hancock, Harrison, Jackson, Pearl River and Stone Counties

ALL QUESTIONS MUST BE ANSWERED (Answer "NA" if the question is not applicable)

0.C

MSR10 9321

(NUMBER TO BE ASSIGNED BY STATE)

<b>APPLICANT IS THE:</b>		] PRIME CONTI	RACTOR		
	OWNER CON	TACT INFORM	ATION		
OWNER CONTACT PERSON:					
OWNER COMPANY LEGAL NAM					
OWNER STREET OR P.O. BOX: _					
OWNER CITY:		STATE:		ZIP:	
OWNER PHONE #: ()	(	OWNER EMAIL:			
		R CONTACT IN			
PRIME CONTRACTOR CONTAC	T PERSON:				
PRIME CONTRACTOR COMPAN					
PRIME CONTRACTOR STREET	OR P.O. BOX:				
PRIME CONTRACTOR CITY:		STATE:		ZIP:	
PRIME CONTRACTOR PHONE #	:()	PRIME CONTRAC	CTOR EMAIL:		
	FACILITY S	ITE INFORMA	ΓΙΟΝ		
FACILITY SITE NAME:					
FACILITY SITE ADDRESS (If the pindicate the beginning of the project ar	physical address is no	ot available, please ind	dicate the nearest na	amed road. For linea	r projects
STREET:					
STREET: CITY:	STATE:	COUN	ТҮ:	ZIP:	
FACILITY SITE TRIBAL LAND I					
LATITUDE: degrees minutes seconds LONGITUDE: degrees minutes seconds					
LAT & LONG DATA SOURCE (GPS (Please GPS Project Entrance/Start Point) or Map Interpolation):					
TOTAL ACREAGE THAT WILL BE DISTURBED <sup>1</sup> :					
IS THIS PART OF A LARGER COMMON PLAN OF DEVELOPMENT? YES NO					
IF YES, NAME OF LARGER COMMON PLAN OF DEVELOPMENT: AND PERMIT COVERAGE NUMBER: MSR10					
ESTIMATED CONSTRUCTION PROJECT START DATE: YYYY-MM-DD					
ESTIMATED CONSTRUCTION PROJECT END DATE: YYYY-MM-DD					
DESCRIPTION OF CONSTRUCTION ACTIVITY:					
PROPOSED DESCRIPTION OF PI	ROPERTY USE AF	TER CONSTRUCT	ION HAS BEEN (	COMPLETED:	
	CS Code				

NEAREST NAMED RECEIVING STREAM:			
IS RECEIVING STREAM ON MISSISSIPPI'S 303(d) LIST C BODIES? (The 303(d) list of impaired waters and TMDL strea http://www.deq.state.ms.us/MDEQ.nsf/page/TWB_Total_Maximu	<b>DF IMPAIRED WATER</b> am segments may be found on MDE um_Daily_Load_Section)	YES□ Q's web site:	NO□
HAS A TMDL BEEN ESTABLISHED FOR THE RECEIVIN	G STREAM SEGMENT?	YES□	NO□
ARE THERE RECREATIONAL STREAMS, PRIVATE/PUB WITHIN ½ MILE DOWNSTREAM OF PROJECT BOUNDR ACTIVITY?	LIC PONDS OR LAKES AY THAT MAY BE IMPACTED BY	YES□ Y THE CONSTRU	NO□ UCTION
EXISTING DATA DESCRIBING THE SOIL (for linear proje	ects please describe in SWPPP):		
WILL FLOCCULANTS BE USED TO TREAT TURBIDITY	IN STORM WATER?	YES□	NO
IF YES, INDICATE THE TYPE OF FLOCCULANT.	□ ANIONIC POLYACRYLIM □ OTHER	· /	
IF YES, DOES THE SWPPP DESCRIBE THE METHOD OF AND THE LOCATION OF WHERE FLOCCULATED MAT	INTRODUCTION, THE LOCATION ERIAL WILL SETTLE?	ON OF INTROD YES □	UCTION NO 🗆

 $^{1}$ Acreage for subdivision development includes areas disturbed by construction of roads, utilities and drainage. Additionally, a housesite of at least 10,000 ft<sup>2</sup> per lot (entire lot, if smaller) shall be included in calculating acreage disturbed.

#### **DOCUMENTATION OF COMPLIANCE WITH OTHER REGULATIONS/REQUIREMENTS** COVERAGE UNDER THIS PERMIT WILL NOT BE GRANTED UNTIL ALL OTHER REQUIRED MDEQ PERMITS AND APPROVALS ARE SATISFACTORILY ADDRESSED

IS LO	CNOI FOR A FACILITY THAT WILL REQUIRE OTHER PERMITS?		
	<u> </u>	YES 🗆	NO 🗆
IF YI	ES, CHECK ALL THAT APPLY: $\Box$ AIR $\Box$ HAZARDOUS WASTE	□ PRETREATMEN	Т
	□ WATER STATE OPERATING □ INDIVIDUAL NPDES	□ OTHER:	
	IE PROJECT REROUTING, FILLING OR CROSSING A WATER CONVEYA NY KIND? (If yes, contact the U.S. Army Corps of Engineers' Regulatory Branc		NO 🗆 ents.)
	HE PROJECT REQUIRES A CORPS OF ENGINEER SECTION 404 PERMIT, 1 UMENTATION THAT:	PROVIDE APPROPRIAT	ΓE
•	The project has been approved by individual permit, or		
•	The work will be covered by a nationwide permit and NO NOTIFICATION to the	e Corps is required, or	
٠	The work will be covered by a nationwide or general permit and NOTIFICATIO	N to the Corps is required	ł
	LAKE REQUIRING THE CONSTRUCTION OF A DAM BEING PROPOSED? s, provide appropriate approval documentation from MDEQ Office of Land and <b>V</b>	YES □ Water, Dam Safety.)	NO 🗆
	IE PROJECT IS A SUBDIVISION OR A COMMERCIAL DEVELOPMENT, He ISPOSED? Check one of the following and attach the pertinent documents.	OW WILL SANITARY S	EWAGE
	Existing Municipal or Commercial System. Please attach plans and specification associated "Information Regarding Proposed Wastewater Projects" form or app Hancock, Harrison, Jackson, Pearl River and Stone Counties. If the plans and specific of LCNOI submittal, MDEQ will accept written acknowledgement from official(s collection and treatment that the flows generated from the proposed project can properly. The letter must include the estimated flow.	roval from County Utility A ations can not be provided s) responsible for wastewa	Authority in 1 at the time ater
	Collection and Treatment System will be Constructed. Please attach a copy of the permit from MDEQ or indicate the date the application was submitted to MDEQ	e cover of the NPDES disc (Date:	harge )
	Individual Onsite Wastewater Disposal Systems for Subdivisions Less than 35 Lo of General Acceptance from the Mississippi State Department of Health or certif engineer that the platted lots should support individual onsite wastewater dispose	ication from a registered	f the Letter professional
	Individual Onsite Wastewater Disposal Systems for Subdivisions Greater than 35 feasibility of installing a central sewage collection and treatment system must be response from MDEQ concerning the feasibility study must be attached. If a cent is not feasible, then please attach a copy of the Letter of General Acceptance from certification from a registered professional engineer that the platted lots should s disposal systems.	made by MDEQ. A copy tral collection and wastew n the State Department of	of the vater system Health or
INDI	CATE ANY LOCAL STORM WATER ORDINANCE WITH WHICH THE PRO	DJECT MUST COMPLY:	

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

ichard Signature of Applicant' (owner or prime contractor) **Richard Baudry** 

Printed Name<sup>1</sup>

6/27/2024 Date Signed

# Member

Title

<sup>1</sup>This application shall be signed as follows:

- · For a corporation, by a responsible corporate officer.
- · For a partnership, by a general partner.
- For a sole proprietorship, by the proprietor.

For a municipal, state or other public facility, by principal executive officer, mayor, or ranking elected official

Please submit the LCNOI form to:

Chief, Environmental Permits Division MS Department of Environmental Quality, Office of Pollution Control P.O. Box 2261 Jackson, Mississippi 39225

# **PRIME CONTRACTOR CERTIFICATION**

LARGE CONSTRUCTION GENERAL PERMIT

Coverage No. MSR10 \_\_\_\_\_

County

(Fill in your Certificate of Coverage Number and County)

By completing and submitting this form to MDEQ, the prime contractor is certifying that (1) they have operational control over the erosion and sediment control specifications (including the ability to make modifications to such specifications) or (2) they have day-to-day operational control of those activities at the site necessary to ensure compliance with the SWPPP and applicable permit conditions.

The owner(s) of the property and the prime contractor associated with regulated construction activity on the property have joint and severable responsibility for compliance with the permit. Notwithstanding any permit condition to the contrary, the coverage recipient and any person who causes pollution of waters of the state or places waste in a location where they are likely to cause pollution of any waters of the state shall remain responsible under applicable federal and state laws and regulations and applicable permits.

#### PRIME CONTRACTOR INFORMATION

PRIME CONTRACTOR CONTACT PERSON:	PHONE NUMBER: ()			
PRIME CONTRACTOR COMPANY:				
PRIME CONTRACTOR STREET (P.O. BOX):				
PRIME CONTRACTOR CITY:	STATE: ZIP:			
E-MAIL ADDRESS:				
	ER INFORMATION			
OWNER CONTACT PERSON:	PHONE NUMBER: ()			
OWNER COMPANY NAME:				
PROJE	CT INFORMATION			
PROJECT NAME:				
DESCRIPTION OF CONSTRUCTION ACTIVITY:				
PHYSICAL SITE ADDRESS (If the physical address is indicate the beginning of the project and identify all cou	not available indicate the nearest named road. For linear projects, inties the project traverses.)			
STREET:				
CITY:	COUNTY:			
I certify that I am the prime contractor for this project and will comply with all the requirements in the above referenced general NPDES permit. I further certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.				
Prime Contractor Signature <sup>1</sup>	Date Signed			

Printed Name<sup>1</sup>

<sup>1</sup>This application shall be signed as follows:

- application shall be signed as follows: For a corporation, by a responsible corporate officer. For a partnership, by a general partner. For a sole proprietorship, by the proprietor. For a municipal, state or other public facility, by principal executive officer, mayor, or ranking elected official.

Title

This Prime Contractors Certification form shall be submitted to:

**Chief, Environmental Permits Division** MS Department of Environmental Quality, Office of Pollution Control P.O. Box 2261 Jackson, Mississippi 39225



Keep a Copy at the Construction Site and Also Submit this Page to: Chief, Environmental Permits Division MS Department of Environmental Quality, Office of Pollution Control P.O. Box 2261 Jackson, Mississippi 39225-2261

#### **Registration Form for Residential Lot Coverage** under Mississippi's Large Construction Storm Water General Permit INSTRUCTIONS



Coverage recipients for residential subdivision construction that do not retain responsibility for permit compliance for individual lots are to furnish this Registration to buyers of individual lots at the time of purchase. In addition, the attached Requirements for Individual Lots in Residential Subdivisions, the Site Inspection and Certification Form and the Large Construction Storm Water General Permit shall also be given to buyers of individual lots at the time of purchase. This form is providing notification to buyers of lots in residential developments, that being part of a "larger common plan of development or sale," coverage is required under Mississippi's Large Construction Storm Water General Permit. To comply with the permit, **the Registration Form must be submitted to MDEQ** at the address listed above and a Storm Water Pollution Prevention Plan (SWPPP) must be developed and implemented to reduce pollutants in storm water discharges during construction activity. **The SWPPP is <u>not</u> required to be submitted to MDEQ**. A copy of the SWPPP and Registration Form must be kept at the construction site or locally available (i.e., able to be produced within an hour of being requested by a state or local inspector). See the following attachments for information on SWPPP development. In addition, **a copy of the completed Registration Form(s) must be retained by the developer and submitted to the MDEQ when requesting termination of permit coverage.** If the buyer or homebuilder sells the lot before a house is built, they must provide this form to the new owner. All questions must be answered. Answer "NA" if the question is not applicable. For further information, contact MDEQ at 601/961-5171 or access our website address: www.deq.state.ms.us/MDEQ.nsf/page/epd\_epdgeneral.

ORGINAL COVERAGE RECIPIENT NAME:	<b>BUYER / HOMEBUILDER:</b>
COMPANY NAME:	COMPANY NAME (IF APPROPRIATE):
STREET OR P.O. BOX:	STREET OR P.O. BOX:
CITY: STATE: ZIP:	CITY: STATE: ZIP:
PHONE # (INCLUDE AREA CODE):	BUYER PHONE # (INCLUDE AREA CODE):
RESIDENTIAL SUBDIVISON NAME:	
LARGE CONSTRUCTION STORM WATER PERMIT COV	ERAGE NUMBER: <b>MSR10:</b>
LOT NUMBER(s) (attach an additional sheet if necessary):	LOT SIZE(s):
PHYSICAL SITE ADDRESS (IF NOT AVAILABLE INDICA	TE THE NEAREST NAMED ROAD):
STREET:	
CITY: COUNTY:	ZIP:
I certify under penalty of law that this document and all attachments were pr designed to assure that qualified personnel properly gathered and evaluated persons who manage the system, or those persons directly responsible for ga knowledge and belief, true, accurate and complete. I am aware that there are possibility of fine and imprisonment for knowing violations. As a buyer / hc conditions of Mississippi's Large Construction Storm Water General Permit pollution control measures for the purchased lot(s) identified.	the information submitted. Based on my inquiry of the persons or thering the information, the information submitted is, to the best of my e significant penalties for submitting false information, including the peneluilder. I further certify that I have read and understand the terms and
Original Coverage Recipient Signature <sup>1</sup>	Date Signed
Printed Name	Title
Buyer / Homebuilder Signature <sup>1</sup>	Date Signed
Printed Name	Title

<sup>1</sup>This application shall be signed according to ACT11, T-7 of the Large Construction General Permit.

#### REQUIREMENTS FOR LOTS IN RESIDENTIAL SUBDIVISION WHICH ARE COVERED BY THE LARGE CONSTRUCTION STORM WATER GENERAL PERMIT

As a homebuilder on a lot that is part of a regulated subdivision, you are also regulated under the State's storm water regulations and are required to take steps to keep soil and sediment from leaving the lot. When rain falls on exposed soil it can wash away valuable topsoil. It also carries sediment, nutrients and other pollutants into streets, gutters and ditches, where it then travels to lakes, rivers, streams or wetlands. Polluted runoff can cause excessive growth of aquatic weeds and algae and reduce recreational opportunities such as swimming and fishing. Sediment laden runoff can also destroy fish habitat reducing productive fishing opportunities. In addition, sediment-laden runoff can also clog pipes, ditches, streams and basins resulting in increased flooding and maintenance cost. Therefore, the homebuilder is required to minimize off-site damage from soil erosion, sediment leaving the construction site, and poor "housekeeping" practices. This requirement must be accomplished by developing and implementing a Storm Water Pollution Prevention Plan (SWPPP). Some examples of individual lot SWPPPs are attached for your convenience. Sketch the controls on a copy of your site plan. Narrative notes on the site plan may also be used in addition to the erosion control symbols.

In developing and implementing the SWPPP, controls must be used from each control group (vegetative, structural, housekeeping) to prevent erosion and sediment and other pollutants from leaving the site. Commonly used controls include:

#### **Vegetative Controls**

**Temporary vegetation** includes annual grasses that sprout quickly such as annual rye, browntop millet, oats, and winter wheat. These grow quickly with little care and can protect the soil from rainfall and act as a filter. They will not provide permanent cover. Permanent cover must be established as indicated below. When a disturbed area will be left undisturbed for fourteen (14) days or more, the appropriate temporary or permanent vegetative practices shall be implemented immediately.

**Mulching** is the placement of hay grass, woodchips, straw, or synthetic material on the soil to provide temporary cover to protect the soil from rain. Mulching may be the only option during the winter when seeding or sodding is not possible. Mulch must stay in place to be effective. Netting, stakes or chemical binders are used to anchor some types of mulch. Be sure to reinstall washed-out mulch and anchor if necessary until permanent cover is established.

**Permanent stabilization** is the establishment of a permanent vegetative cover on disturbed areas using either sod, perennial seed, trees or shrubs. When a disturbed area will be left undisturbed for fourteen (14) days or more, the appropriate temporary or permanent vegetative practices shall be implemented immediately. Silt fences, and other temporary measures must be removed following permanent stabilization.

**Vegetative buffer zones** are undisturbed or planted vegetated areas that are between construction activities and water bodies.

#### **Structural Controls**

Silt fences are temporary sediment barriers made of filter fabric buried at the bottom, stretched, and supported by stakes. The silt fence slows runoff and allows it to puddle or pond, so soil and sediment can settle out before leaving the site. The bottom eight to twelve inches of fence must either be sliced in or buried in a trench about four to six inches deep by four to six inches wide. <u>Silt fences that are not buried are improperly installed. They have no useful function, are a waste of money, and may result in enforcement action</u>. Stakes must be on the downstream side of the fence and spaced about 3 feet apart. Silt fences on the contour or perpendicular to the slope of the hill so that water and sediment will pond behind the fence. <u>Turn ends uphill</u> to prevent water going around the end. Install on the downslope, downhill, downstream, or low side of your lot. Keep the fence/barrier in place until grass is established.

**Slope drains** are piping or lined channels that carry storm water downslope without erosion. A good example would be a downspout extender. Extenders may be used to protect temporarily stabilized areas from roof runoff. Extenders can direct water from roof gutters to paved or grassed areas. Remove extenders following permanent stabilization.

**Construction entrance/exits** are stone stabilized site entrances which reduce sediment tracked onto public roads. Apply gravel or crushed rock to the driveway area and restrict traffic to this one route. Use 3 to 6 inch gravel over a geotextile fabric. At the end of each day sweep or scrape up any soil tracked onto the street. Limit "standard" vehicle access (including workers' vehicles) to only streets and roads, keep vehicles off of future yard areas; limit tracking of mud onto streets by requiring any required vehicles to use designated access drives. Streets are conduits for storm water, it is important to keep mud and sediment off the streets.

**Stockpiles** of sand or soil should be covered with plastic or tarps at the end of each workday, or surrounded with silt fence or haybales. Do not locate a stockpile near a street, storm drain inlet, or ditch.

**Erosion control blankets or mats** are machine-produced mats of straw or other fibers held together with netting that provide temporary or permanent stabilization in critical areas, such as slopes or channels, so that vegetation may be established.

**Storm Drain Inlets** on the lot must be protected by surrounding or covering with a filter material until final stabilization has been achieved.

**Additional Controls:** The above controls are the more common practices used at small construction sites. There are a number of other controls, techniques and manufactured product available. A few examples include hydro seeding, diversion berms, silt dikes and fiber logs. Even something as simple as a tarp or plastic may provide temporary cover for small exposed areas. You may wish to contact an erosion and sediment control specialist, local building official, or MDEQ for further information. In addition, MDEQ has several guidance manuals that may be of assistance and the internet has abundant guidance on construction BMPs.

**Housekeeping Controls:** Pollutants that may enter storm water from construction sites because of poor housekeeping include oils, grease, paints, gasoline, solvents, litter, debris, and sanitary waste. Good housekeeping practices include:


- Frequent cleaning of trash and debris, providing waste receptacles at convenient locations and providing regular collection of waste;
- Directing concrete trucks to the subdivision's designated wash-off area(s) or back to the Ready-Mix facility;
- Providing protected storage areas for chemicals, paints, solvents, fertilizers, and other potentially toxic materials; and
- Providing adequately maintained sanitary facilities.

In addition, you should be aware that State air regulations prohibit the open burning of residential solid waste.

**Inspection Requirements.** Homebuilders shall inspect all erosion controls as often as is necessary, but no less than weekly, to ensure that appropriate erosion and sediment controls have been properly constructed and maintained to prevent erosion and sediment from leaving the site and determine if additional or alternative control measures are required. The inspection results shall be recorded on the Site Inspection and Certification Form contained in the Large Construction Forms Package. MDEQ strongly recommends that homebuilders perform "walk through" inspections daily. It is a responsibility of the homebuilder to install additional and/or alternative erosion and sediment controls when existing controls prove to be ineffective in preventing sediment from leaving the site.

**Retention of Records.** All records, reports, forms and information resulting from activities required by this permit shall be retained for a period of at least three years from the date of the document origin.

**Duty to Comply.** Lot owners must comply with the applicable permit conditions. See Activities 3, 5, 6, 7, 10 and 11 in the Large Construction Storm Water General Permit for applicable conditions. Any noncompliance with the applicable permit conditions and aforementioned conditions including sediment leaving the lot constitutes a violation of the Mississippi Water Pollution Control Law and is grounds for enforcement action. It shall not be an acceptable defense that controls were not installed because subsequent activities would require their replacement or cause their destruction.



All disturbed areas will be temporarily seeded with ryegrass. After final grade has been reached, all disturbed areas will be sodded with bermuda grass.

Gravel construction

()

 $\bigcirc$   $\leftarrow$ Tree preservation  $\rightarrow$ 

ntrance

•

Keep a Copy Available at the Permitted Facility or Locally Available Submit the Inspection Reports <u>Only if Requested</u> by the Mississippi Department of Environmental Quality (MDEQ)

#### LARGE CONSTRUCTION GENERAL PERMIT SITE INSPECTION AND CERTIFICATION FORM COVERAGE NUMBER (MSR10 \_\_\_\_)



#### INSTRUCTIONS

Results of construction storm water inspections required by ACT6 of this permit shall be recorded on this report form and kept with the Storm Water Pollution Prevention Plan (SWPPP) in accordance with the inspection documentation provisions of ACT9 of the this permit. Inspections shall be performed at least weekly for a minimum of four inspections per month. The coverage number must be listed at the top of all Inspection and Certification Forms.

#### **COVERAGE RECIPIENT INFORMATION**

OWNER/PRIME CONTRATOR NAME:		
PROJECT NAME:		
PROJECT STREET ADDRESS:		
PROJECT CITY:		
OWNER/PRIME CONTRACTOR MAILING ADDRESS:		
MAILING CITY:	STATE:	ZIP:
CONTACT PERSON:	CONTACT PHONE NUMBER: (	)
EMAIL ADDRESS:		

#### **INSPECTION DOCUMENTATION**

INDI LETION DOCUMENTATION					
DATE	TIME	ANY DEFICIENCIES?			
(mo/day/yr)	(hr:min AM/PM)	(CHECK IF YES)	INSPECTOR(S)		

Deficiencies Noted During any Inspection (give date(s); attach additional sheets if necessary):

Corrective Action Taken or Planned (give date(s); attach additional sheets if necessary):

Based upon this inspection, which I or personnel under my direct supervision conducted, I certify that all erosion and sediment controls have been implemented and maintained, except for those deficiencies noted above, in accordance with the Storm Water Pollution Prevention Plan (SWPPP) and sound engineering practices as required by the above referenced permit. I further certify that the LCNOI and SWPPP information is up to date.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fines and imprisonment for knowing violations.

Authorized Signature

Date

Printed Name

Title

#### MAJOR MODIFICATION FORM FOR LARGE CONSTRUCTION GENERAL PERMIT Coverage No. MSR10 County

#### **INSTRUCTIONS**

Coverage recipients shall notify the Mississippi Department of Environmental Quality at least 30 days in advance of the following activities (check all that apply). This form should be submitted with a modified Storm Water Pollution Prevention Plan (SWPPP), updated USGS topographic map, Corps of Engineers Section 404 documentation and wastewater collection and treatment information, as appropriate.

SWPPP details have been developed and are ready for MDEQ review for subsequent phases of an existing, covered project.

"Footprint" identified in the original LCNOI is proposed to be enlarged.

This form must be signed by the current coverage recipient under Mississippi's Large Construction General Permit. A different developer of new phases of existing subdivisions must apply for separate permit coverage through the submittal of a new complete LCNOI package. Coverage recipients are authorized to discharge storm water associated with proposed expansions of existing subdivisions or subsequent phases, under the conditions of the General Permit, <u>only upon receipt of written notification of approval by MDEQ</u>. All other modifications, such as changes of erosion and sediment controls used, must be in accordance with ACT6, S-1 (6) and S-2 (7) of the General Permit.

ALL INFORMATION MUST BE COMPLETED (indicate "N/A" where not applicable)

#### **COVERAGE RECIPIENT INFORMATION**

COVERAGE RECIPIENT CONTACT NAME:       TEL # ()				
COMPANY NAME:				
STREET OR P.O. BOX:				
CITY:	STATE:	ZIP:	E-MAIL:	

#### **PROJECT INFORMATION**

PROJECT NAME:			
CITY:			
ADDITIONAL ACREAGE TO BE DISTURBED:	TOTAL PROJECT ACREAGE:		

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Signature (must be signed by coverage recipient)

Printed Name

Please submit this form to:

Chief, Environmental Permits Division MS Department of Environmental Quality, Office of Pollution Control P.O. Box 2261 Jackson, Mississippi 39225



Date

Title

### **Environmental Permits for Industrial Facilities Request for Transfer of Permit, General Permit Coverage and/or Name Change**

For Name Change Only-Complete	ete all Items on Page 1 (except Item VIII) and Page 2 (reverse side). e Items I, II, V, VI, VII, VIII, and Page 2 (reverse side).	
Item I.	Q when a transferal date is finalized but prior to the actual transfer.	
Facility Name:		
Location: (Do Not Use P.O. Box)	Name:	
Street:State MS_Zint		
City: State: <u>MS</u> Zip:	Street/P.O. Box:	
County:	City: State: Zip:	
Telephone: ()		
Item III.	Item IV.	
Previous Permittee <sup>1</sup> :	New Permittee <sup>1</sup> :	
Mailing Address:	Mailing Address:	
Street/P.O. Box:	Street/P.O. Box:	
City: State: Zip:	City: State: Zip:	
Telephone: ()		
Item V.	Item VI.	
Industrial Activity SIC Code:	Will Facility Operations Change?    Yes    No	
Brief Description:	If yes, the appropriate applications and permits may require modification to change.	n prior
Item VII.	Item VIII.	
Will Facility Name Change? Yes No	Signature for Name Change	
If Yes, Provide New Name for Permit Coverage.	Print Name:	
New Name:	Authorized Signature <sup>2</sup> :	
	Title: Date:	
Item IX. We the undersigned request transfer of permit(s) and/o From:	or permit coverage(s) listed on the backside of this form.	
То:		
Board it has the financial resources and operational expertise at this document. By signature below, the previous permittee is re-	are of the requirements of the permit(s), 2) the applicant can demonstrate to the P nd 3) agrees to accept responsibility and liability for the permit(s) listed on the brequesting that the permit(s) and/or permit coverage(s) be transferred to the recipient vritten notification from the Office of Pollution Control (OPC). The OPC may ret t compliance history of the recipient.	back of bient.
Print New Permittee <sup>1</sup> Name	Print Previous Permittee <sup>1</sup> Name	
New Authorized Signature <sup>2</sup>	Previous Authorized Signature <sup>2</sup>	
Title Dat	te Title Date	
<sup>1</sup> A Permittee is a company or individual that has been issued an indi <sup>2</sup> Authorized Signature must be owner or in the case of a corporation 11 Miss, Admin, Code Pt. 6, Ch. 1.	ividual permit or coverage under a general permit. a, a corporate officer as defined in Regulations 11 Miss. Admin. Code Pt. 2, Ch. 2. and	

# Mississippi Department of Environmental Quality/Office of Pollution Control P.O. Box 2261 Jackson, Mississippi 39225

(601)	961-5171

Item X. Storm Water	Item XI. Hazardous Waste ID Number
<ul> <li>(Check One)         <ul> <li>A Storm Water Pollution Prevention Plan (SWPPP) is not required for the site.</li> <li>The recipient certifies that they have received a copy of the Office of Pollution Control approved SWPPP from the original owner.</li> </ul> </li> <li>The recipient is submitting a new SWPPP, which is attached to this.</li> </ul>	EPA ID No
<ul> <li>The recipient is submitting a new SWPPP, which is attached to this form.</li> <li>A copy of the SWPPP cannot be obtained from the original owner.</li> </ul>	The site's EPA ID Number is listed above and a Notification of Regulated Waste Activity Form is attached.
	Coverage(s) to be Transferred
Permit Type:	Permit Type:
Permit/Coverage No.:	Permit/Coverage No.:
Permit Issuance Date:	Permit Issuance Date:
Date of General Permit Coverage:	Date of General Permit Coverage:
Permit Expiration Date:	Permit Expiration Date:
Permit Type:	Permit Type:
Permit Expiration Date:	Permit Expiration Date: OTHER INFORMATION:

# **INSPECTION SUSPENSION FORM**

#### UNDER LARGE CONSTRUCTION STORM WATER GENERAL NPDES PERMIT MSR10

#### **INSTRUCTIONS**

Coverage recipients under Mississippi's Large Construction Storm Water General Permit may temporarily suspend required weekly inspections of erosion and sediment controls and monthly record keeping by submission of this form. Inspections may be suspended only when land disturbing activities have ceased, no further land disturbing activities are planned for a period of at least six (6) months, the site is stable with no active erosion, and vegetative cover has been established (see ACT9, S-1). The coverage recipient is responsible for all permit conditions during the suspension period and nothing in this condition shall limit the rights of MDEQ to take enforcement or other actions against the coverage recipient. Once land disturbing activities resume MDEQ must be notified and all inspections and record keeping required by the permit must also resume. Color photographs, representative of the construction site, must be submitted with this inspection form.

#### **COVERAGE RECIPIENT INFORMATION**

COVERAGE RECIPIENT CONTACT PERSON:

COMPANY NAME:

STREET OR P.O. BOX: \_\_\_\_\_

CITY:

PHONE # (INCLUDE AREA CODE): \_\_\_\_\_ E-MAIL: \_\_\_\_\_

#### PROJECT INFORMATION

CONSTRUCTION STORM WATER GENERAL PE	ERMIT COVERAGE NUMBER: $MSR10$
PROJECT NAME:	
CITY:	_ COUNTY:

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. I further certify that: land disturbing activities have ceased, no further land disturbing activities are planned for a period of at least six (6) months, the site is stable with no active erosion, and vegetative cover has been established.

Signature (must be signed by coverage recipient)

Printed Name

Date Signed

Title

Please submit this form to:

Chief, Environmental Permits Division MS Department of Environmental Quality, Office of Pollution Control P.O. Box 2261 Jackson, Mississippi 39225



\_\_\_\_\_\_STATE: \_\_\_\_\_ZIP: \_\_\_\_\_

# **Request for Termination (RFT) of Coverage**



#### LARGE CONSTRUCTION GENERAL PERMIT

Coverage No. MSR10 \_\_\_\_\_

(Fill in your Certificate of Coverage Number and County)

County

This form must be submitted within thirty (30) days of a form is a violation of permit conditions.	chieving final stabilization (see ACT	10, S-1 of general permit). Failure to submit this
The signatory of this form must be the owner or operator manager or environmental consultant).	r (prime contractor) who is the curre	ent coverage recipient (rather than the project
	(Please Print or Type)	
Project Name:		
Physical Site Street Address (if not available, indicate ne	earest named road):	
City:	County:	Zip:
Coverage Recipient Company Name:		
City:		Zip:
Coverage Recipient Contact Name and Position:		
Has another owner(s) or operator(s) assumed control over RESIDENTIAL SUBDIVISIONS:  YES. A copy of the Registration Form for Resider indicating which lots have been sold, are attached. NO. Coverage may not be terminated until all are COMMERCIAL DEVELOPMENT: YES. A copy of the site map, indicating which out	ntial Lot Coverage for each lot or ou eas have reached final stabilization.	
■ NO. Coverage may not be terminated until all are		
I certify under penalty of law that this document and all attachments v that qualified personnel properly gathered and evaluated the informat persons directly responsible for gathering the information, the inform	ion submitted. Based on my inquiry of the p	person or persons who manage the system, or those

persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fines and imprisonment for knowing violations. I understand that by submitting this Request for Termination and receiving written confirmation, I will no longer be authorized to discharge storm water associated with construction activity under this general permit. Discharging pollutants associated with construction activity to waters of the State without proper permit coverage is a violation of state law. I also understand that the submittal of this Request for Termination does not release an owner or operator from liability for any violations of this permit or the Clean Water Act.

Authorized Name (Print)

Telephone

Signature

Date Signed

<sup>1</sup>This application shall be signed according to the General Permit, ACT11, T-7 as follows:

- For a corporation, by a responsible corporate officer.
- For a partnership, by a general partner.
- For a sole proprietorship, by the proprietor.
- For a municipal, state or other public facility, by principal executive officer, mayor, or ranking elected official.

After signing please mail to: Chief, Environmental Permits Division MS Department of Environmental Quality, Office of Pollution Control P.O. Box 2261 Jackson, Mississippi 39225



#### STORM WATER POLLUTION PREVENTION PLAN

### MAINTENANCE PLAN:

1) Vegetative buffer zones shall be maintained between land disturbing activities and perennial water bodies or planted vegetated areas. Buffer zones shall provide a minimum 150-ft buffer and shall be no less than 15 feet in width. 2) Vegetative controls shall be initiated no later than the next work day following any clearing, grading, excavating or other land disturbing activities which have temporarily or permanently ceased on any portion of the site and will not resume for a period of fourteen (14) days or more. Vegetative controls shall consist of Bermuda grass or other suitable ground cover grasses which will blend with the native vegetation and provide the desired stabilization and erosion protection. Solid sod may be used in areas prone to erosion due to isolated concentrations of surface drainage.

3) Structural controls shall consist of silt fencing, straw bales, rip-rap and/or erosion matting or some combination thereof at all points of discharge into existing drainage systems. The controls are to be left in place and maintained for the duration of the project. Upon satisfactory stabilization of site, structural controls shall be removed along with any and all silt build-up. Structural controls are to eliminate tracking of sediment in order to prevent any damage to the downstream tributaries or water ways and/or associated wetland areas. Best management practices (BMPs) will be utilized throughout the duration of the construction of the project. Stone-stabilized construction entrances (6" thick and 50' long) will be used to prevent sediment from being tracked onto public roads with tires being washed on an as-needed basis. 4) Inspection of all disturbed areas, erosion, sediment controls and outfalls/discharge points are required after rain events that produce a discharge and at least weekly for a minimum of four (4) inspections per month. Make needed repairs within 24 hours. All accumulated sediment shall be removed from structural controls when sediment deposits reach 1/3 to 1/2 the height of the control. For sediment basins, accumulated sediment shall be removed when the capacity has been reduced by 50%. Replace non-functional silt fence. Maintain all vegetated areas to provide proper ground cover and re-grass, fertilize and mulch as needed. Any silt removed shall be disposed of in nonwetland areas.

5) Topsoil shall be stockpiled and reapplied to disturbed areas at a depth of 2 inches on 3:1 slopes and 4 inches on flatter slopes with an admixture of commercial grade 13-13-13 fertilizer. 6) Heavy equipment use shall be avoided in re-grassed areas. If compaction cannot be avoided, the top 4 inches of the soil bed shall be

tilled/scarified before re-vegetation. Any necessary fertilizer or other soil amendments shall be added during the tilling process. 7) Steep slopes that cannot be avoided shall have silt fences for all down slope boundaries (and for those side slope boundaries deemed appropriate by individual site conditions) with the exception of those areas incorporating sediment basins with a calculated volume of run-off from a 2-yr, 24-hr storm or 3,600 cubic feet of storage per acre drained as per the Erosion Control & Drainage Plan. Silt fencing shall be

installed at the downstream boundaries of the proposed project to protect areas that are to remain undisturbed. 8) The following measures shall be implemented to maintain an acceptable TMDL and to prevent fecal coliform and/or pathogens from escaping the project site: a) all storm drain inlets that could potentially receive storm water from construction activities shall be protected by surrounding with silt fence until final stabilization (70% min.) has been achieved; b) the lower orifice in the outfall structure shall be temporarily plugged until the completion of the construction of the project, c) all sedimentation basin outfalls to have triple layers of silt fence

installed and d) all wastewater shall centralized collection and treatment. 9) Maintenance of site and all erosion controls will be the Contractor's responsibility during construction and the Home Owner's Association (HOA) post construction with the Municipality having perpetual right of access via easements for emergency purposes.

SEQUENCE OF CONSTRUCTION ACTIVITIES: 1) Silt fencing structural controls to be installed prior to any land disturbing activities taking place. Construct construction entrance/exit(s).

Construct sedimentation/detention basin(s) with appropriate grassing and/or rip-rap.
 Rough grade site, construct diversions and drainage ways, stockpile topsoil and install silt fence around stockpile, install utilities, culverts

and inlets with associated silt fencing. Install vegetative controls.

Construct roadways, drives, parking and buildings.

7) Perform final grading, grassing and landscaping operations. 8) After site is stabilized, remove all temporary measures and any excess sedimentation from basins.

HOUSEKEEPING PRACTICES: All equipment maintenance and repair shall be done off-site. The site is to be cleaned of trash and construction debris on a weekly basis so as to prevent the spreading of such onto adjacent properties. Paints, solvents, fertilizers, and any other potentially toxic materials shall not be stored on site. Portable sanitary facilities will be provided for construction workers. A designated pit area is required near construction entrance(s) for concrete truck wash-out (wash-out to be disposed of off-site by Contractor for recycling). Site shall be inspected weekly for spills and leaks. Any spills or leaks detected will be immediately cleaned with a dry absorbent material and absorbent oil socks shall be placed around any adjacent drainage inlets. Where sediment has been tracked-out from the site onto paved roads, sidewalks, or other paved areas outside the site, remove deposited sediment "immediately" by the end of the next workday. Remove the track-out by sweeping, shoveling, or vacuuming these surfaces, or by similarly effective means of sediment removal. Upon completion of construction, excessive sedimentation and/or pollutants shall be removed from roadways and sedimentation basins. Emergency spill kit and telephone shall be available for use for site. Any spills in danger of migrating off-site shall be immediately reported to the National Response Center at (800) 424-8802.

POST CONSTRUCTION/STORM WATER MANAGEMENT MEASURES: The individual lot/site protection plan consists of the installation of sedimentation/detention basin(s), silt fencing, straw bales and/or other erosion/siltation control measures in a continuous band across the downhill side of all disturbed areas including areas adjacent to streets. Under no circumstances will silt laden run-off be allowed to escape the site. Additionally, these requirements are to be an integral part of any sales contracts and recorded covenants for the development. Sedimentation/detention basin(s) are to be thoroughly cleaned of excess sediment after construction. Grassing and/or rip-rap will be placed at concentrated storm water discharge points to prevent erosion from high run-off velocities.

TRAINING DOCUMENTATION: Training records shall include employee's name, worker identification number, date of training, contents of training, an indication whether it was initial or refresher training and the employee's signature acknowledging that training was received. All personnel training associated with this general permit shall be documented on the Employee Training Log Form (see MDEQ Storm Water Permit/LCNOI section in Contract Documents). Completed forms and supporting training documentation shall be maintained on-site with the SWPPP and made available to MDEQ personnel for inspection upon request.

TRAINING REQUIREMENTS: A program shall developed and implemented for initial and periodic refresher training of personnel that are responsible for implementing and/or complying with the requirements of this permit. Initial training for all personnel that are responsible for implementing and/or complying with the requirements of this permit shall be performed within twelve (12) months of issuance of coverage or recoverage under this permit. Newly hired employees responsible for implementing and/or complying with the requirements of this permit shall receive initial training prior to performing such responsibilities. All employees responsible for implementing and/or complying with the requirements of this permit shall receive refresher training by December 31st of each calendar year. Training shall at a minimum address, but not be limited to, the following elements: (1) SWPPP goals and plan components including:

(A) Housekeeping and pollution prevention requirements

B) Spill prevention and response procedures

C) Identification and elimination of non-allowable, non-storm water discharges D) Installation, maintenance and inspection of erosion and sediment controls for construction activities

E) Installation, maintenance and inspection of BMPs for post-construction storm water

(2) Procedures for monitoring compliance with non-numeric and numeric limitations (3) Recordkeeping, reporting and record retention (3 years min.) requirements (includes understanding the records filing system and being able to produce the required permit documentation during an MDEQ on-site inspection)

(4) Release reporting and non-compliance notification and reporting requirements (5) Applicable standard requirements

> WIRE STAPLES 1" LONG. 4. GEOTEXTILE FABRIC MEETING THE TYPE II MATERIAL REQUIREMENTS AND INSTALLED ACCORDING TO SPECIFICATIONS MAY BE USED WITHOUT WIRE FENCE.

> 2. GEOTEXTILE FABRIC SHALL BE A MINIMUM OF 36" IN WIDTH AND SHALL BE FASTENED

3. STEEL POST SHALL BE 5'-0" IN HEIGHT AND OF THE SELF-FASTENER ANGLE STEEL TYPE. WOOD POST SHALL BE A MINIMUM OF 5'-0" IN HEIGHT AND 3" OR MORE IN DIAMETER WIRE FENCE SHALL BE FASTENED TO WOODEN POST WITH NOT LESS THAN 9 GAGE

4. ENTIRE SITE SHALL BE CLEARED AND GRUBBED UNLESS OTHERWISE NOTED, HOWEVER

1. WIRE SHALL BE MINIMUM OF 32" IN WIDTH AND SHALL HAVE A MINIMUM OF 6 LINE WIRES WITH 12" STAY SPACING.

ADEQUATELY TO THE WIRE AS DIRECTED BY THE ENGINEER.

- (D.) APPROPRIATE EROSION CONTROL STEPS TAKEN TO STABILIZE SIDE SLOPES AND SWALES (E.) ALL DISTURBED AREAS TO BE GRASSED EXCEPT WHERE SODDING IS REQUIRED IN ACCORDANCE TO THE WETLANDS PERMIT NUMBER- SAM-2011-1271-TMC , AND THE D.E.Q. (SWPP) PERMIT NUMBER------ "SEE CONTRACT DOCUMENTS FOR COPIES OF PERMITS"
- 2. CONTRACTOR SHALL BE RESPONSIBLE FOR THE IMPLEMENTATION OF ALL EROSION CONTROL MEASURES

3. CONTRACTOR SHALL INSPECT THE INSTALLED EROSION CONTROL ITEMS AT LEAST ONCE EVERY SEVEN-CALENDAR DAYS AND PROVIDE ANY MAINTENANCE REQUIRED TO PREVENT EROSION AND ADVERSE IMPACTS TO RECEIVING STREAMS

SPECIAL CARE SHOULD BE TAKEN TO PROTECT ANY ORNAMENTAL TREES THAT COULD REMAIN WITH-IN THIS PROJECT.

- (B.) DETENTION POND TO BE CONSTRUCTED (C.) SILT FENCING AND HAY BALES TO BE INSTALLED AROUND ALL DRAINAGE STRUCTURES
- (A.) SILT FENCING TO PROTECT EXISTING WETLANDS SHALL BE INSTALLED
- 1. EROSION CONTROL SEQUENCE SHALL BE AS FOLLOWS:

GENERAL NOTES:


SILT FENCE NOTES:

# MIN. DISTANCES FOR EROSION CHECKS

		SPECIFIED OR AS
OF DITCH [ (%)	DISTANC <b>E</b> (ft)	DESIGNATED BY THE ENGINEER.
0 - 1	100'	
1 - 2	50'	
>2	25'	


TEMPORARY SILT FENCING


**RIP RAP WHERE** 




STEEL OR WOOD POST WIRE FENCE GEOTEXTILE FABRIC TUINTUNING STEEL OR WIRE FENCE GEOTEXTILE FABRIC TUINTUNING STEEL OR GEOTEXTILE FABRIC SLOPE SLOPE SLOPE GROUND	REVISED DRAWN CHECKED DATE Nov 2012 DATE Nov 2012
<text><text><text><text></text></text></text></text>	Anis Stieffel and Associates, Inc.13061 SHRINERS BLVD., SUITE C Biloxi, Mississippi 39532PROJECT NAME Carriage WayConsulting Engineersoffice (228) 392-1638 Fax (228) 392-1679HARRISON COUNTY, MISSISSIPPI
	SHEET PROJECT NO. 108

CULVERT








_					REVISED DRAWN JCH CHECKED DATE
(A20) EL. 100.00 99.50 	99.50 102.50 93.50				ond Details
EL. 94.92 EL. 94.17 #4 BARS 6" O.C.E.V (TYP.)	95.12 99.36 88.02				SHEET TITLE Detention P
(A) Basin         (B) Top of Box         (C) T.O.S.         (C) B.O.S.         (C) B.O.S.           A20         100.00         98.00         92.17         90           B18         100.00         98.00         93.12         91           C17         103.00         101.00         97.36         95	D) Size Orifice Capacity Area Area Provd Depth R (in) Dia. (in) (ct/48 hrs) (ac) (sf) (ft) R 0.17 4.00 3.40 28,800 8.0 5.721 7.83 28 1.12 4.00 3.30 26,640 7.4 10,339 6.88 26 5.36 3.00 2.90 17,640 4.9 8,112 5.64 17 4.02 5.00 4.50 51,120 14.2 8,712 7.98 51	lume eq'd. Provided (cf) .800 44,795 .640 71.132 .640 45,752 .120 69,522	Project No. 108 December 18, 2021		C PROJECT NAME Carriage Way HARRISON COUNTY. MISSISSIPPI
Provided (cf)         Orifice Dia (in)         1st Half (hrs)         Total (hrs)         El (hrs)           33,353         1/4         4         3         100           50,454         1/4         4         200         100           29,528         1/4         3         18         103           52,098         1/4         4         94		rea ac)         Elev (ft)         Area (ac)         Top (Elev)         Bot (Elev)         Width (ft)         Toj (Elev)           0007         90.17         0.0005         94.92         94.17         5.00         100.           0023         91.12         0.0008         95.87         95.12         5.00         100.           0144         95.36         0.0086         99.86         99.36         5.00         103.	v)         (ft)         (cf)         (ft)         (ft)         (ft)           ut)         (input)         (input)         (input)         (input)           00         6.00         1,400         15         15         6.5           00         6.00         1,050         13         13         6.5           00         6.00         1,225         14         14         6.5           00         6.00         2,188         18         18         6.5		13061 SHRINERS BLVD., SUITE ( Biloxi, Mississippi 39532 office (228) 392-1638 Fax (228) 392-167
318 (C17) (32) s (Typ.) 92.17 (A20 93.12 (B18 97.36 (C17)	Skimmer	94.17 (A20 95.12 (B18 99.36 (C17) 99.36 (C17)		90% modified proctor. unsuitable for use as fill be disposed of off-site.	DSS Consulting Engineers
<i>86.02 (D32)</i> tion of Deter N.T.S.	temporarily plugged during construction				SHEET 7 PROJECT NO

	REVISED
5'-0"	DRAWN JCH CHECKED
	DATE December 20
6" TOP (A20) (B18) (C17) (D32)	tails
$\begin{array}{c c c c c c c c c c c c c c c c c c c $	De
●       ●	ond
	n P
H     H	entio
6" 4 BARS 6" 0.C.E.W.	
8.00' (TYP.)	BHEET
SECTION A-A	ay
NTS	e A
Sedimentation Basin(s)         Faircloth Skimmer       Drainage       Avg Surf       Storage       Volume	iag
A) Basin(B) Top of Box(B) TO,S.(C) BO.S.(C) BO.S.(C) (D)(C) Size (D)(C) Size (D)(C) Area (C)(C) 	arr
B18       100.00       98.00       93.12       91.12       4.00       3.30       26,640       7.4       10,339       6.88       26,640       71,132         C17       103.00       101.00       97.36       95.36       3.00       2.90       17,640       4.9       8,112       5.64       17,640       45,752         D32       94.00       92.00       86.02       84.02       5.00       4.50       51,120       14.2       8,712       7.98       51,120       69,522	JECT NAME
DEQ/ WQC Detention Basin Calculations arriage Way Subdivision (67 Lots)	PROJEC
Drainage       Swale       Swale       Basin Ceometric       Average Area       "Basin Vol       Circular       Return Time       Top of Bank       Basin Vol       Return Time       Top of Bank       Return Time       Basin Vol       Circular       Return Time       Top of Time       Basin Vol       Return Time       Top of Time       Return Time <td>SUITE C</td>	SUITE C
A20       300       16       49       25       5.83       1.201       5.721       7.000       33,353       1/4       4       3       100.00       0.0794       95.09       0.0276       92.17       0.0005       94.92       94.17       5.00       100.00       6.00       1,400       15       15       6.5         B18       7.4       300       12       46       23       4.88       1,076       10,339       5,250       50,454       1/4       4       200       100.00       0.1104       98.00       0.0276       93.12       0.0008       95.87       95.12       5.00       100.00       6.00       1,400       15       15       6.5         B18       7.4       0.00       12.94       98.00       0.0247       93.12       0.0008       95.87       95.12       5.00       100.00       6.00       1,050       13       13       6.5	30
11       58       29       3.64       1.683       8,112       6,125       29,528       1/4       3       18       103.00       0.0121       101.00       0.0726       99.18       0.0386       99.36       99.36       5.00       103.00       6.00       1,225       14       14       6.5         103.00       104       58       29       3.64       1,683       8,112       6,125       29,528       1/4       3       18       103.00       0.0144       95.36       0.0086       99.36       50.0       103.00       6.00       1,225       14       14       6.5         0332       14.2       300       25       60       30       5.98       1,829       8,712       10,938       52,098       1/4       4       94.00       0.1617       92.00       0.1049       89.01       0.0053       84.02       0.0053       84.02       0.0053       84.02       0.0053       84.02       0.0053       84.02       0.0053       84.02       0.0053       84.02       0.0053       84.02       0.0053       84.02       0.0053       84.02       0.0053       84.02       0.0053       84.02       0.0053       84.02       0.0053       84.02       0.0053<	IRS BLVI ssissippi
inimum basin volume required for first 1-1/2" over impervious surfaces (3,500 sf per lot). Actual basin volume provided in Construction Plans. te: Outfall structure to drain 1/2 the volume within 48 to 72 hours with no more than 1/2 the volume being discharged within 48 hours.	SHRINERS oxi, Missis
breviations:     DCO - Diameter of Circular Onfice     BOS - Bottom of Storage     WRO - Width of Rectangular Onfice       TOB - Top of Bank     TRO - Top of Rectangular Onfice     TOFS - Top of Overflow Structure       TOS - Top of Storage     BRO - Bottom of Rectangular Onfice     WOFS - Width of Overflow Structure	
	13061 SH Bilox
	ن ن
OF BANK D.00 (A20	tes, Inc.
0.00 (B18         3.00 (C17)         T.O.S. ELEV.= 98.00 (A20         OVERFLOW EL.= 98.00 (A20         08.00 (B18         100.00 (B18         103.00 (C17)	ssociates,
101.00 (C17) = 101.00 (C17) = 101.00 (C17) =	and As
Solid Sod Req'd. on all Side Slopes (Typ.)	Stieffel al
-18"x15'x15' -Grouted Rip/Rap (Level Spreader)	
Bottom of Forebay = 90.17 (A20 - 92.17 (A20	
91.12 (B18       93.12 (B18         95.36 (C17)       97.36 (C17)         84.02 (D32)       86.02 (D32)    Note:          87.32       86.02 (D32)	
• temporarily plugged • during construction	SHEE
Section of Detention N.T.S.	7
	PROJECT



#### Harrison County Utility Authority

Andrew "FoFo" Gilich, Mayor, City of Biloxi Russell Quave, Mayor, City of D'Iberville Billy Hewes, Mayor, City of Gulfport Board of Directors

Executive Director John L. Wilson, P.E. George L. Bass, Mayor, City of Long Beach R. James "Jimmy" Rafferty, Mayor, City of Pass Christian Connie Rockco, Supervisor, Harrison County Marlin Ladner, Supervisor, Harrison County

April 21, 2022

Mr. Dennis Stieffel, P.E. Dennis Stieffel & Associates, P.A., Inc. 13061 Shriners Blvd. Suite C Biloxi, MS 39532

#### RE: Carriage Way Subdivision – 68 Lots Riverbend Utilities, No Objection

Dennis,

The Harrison County Utility Authority has reviewed the site plans for the referenced subdivision, a 68-lot development in the unincorporated area of Harrison County. The development is located within Riverbend Utilities' franchise area and they will accept the water and sewer infrastructure for operation and maintenance. The sewer will be sent to the North Gulfport WWTF via the Flatbranch Sewer Interceptor. HCUA has no objection to the construction of water mains for this development, as required by MSDH. Should you have any questions, please email me at dbullock@hcua-ms.us.

Sincerely,

Bullock

Derek Bullock

#### HARRISON COUNTY UTILITY AUTHORITY REVIEW AND APPROVAL PROCEDURES

INFORMATION REGARDING PROPOSED WATER AND SEWER PROJECTS IN HARRISON COUNTY

#### MISSISSIPPI OFFICE OF POLLUTION CONTROL (OPC) FORM AND HEALTH DEPARTMENT APPROVAL

	CHECKLIST	DETAILS		
GENERAL INFORMATION: CARRIAGE WAY STD		68 LOTS		
Yes N/A No	Plans Submitted and Reviewed			
Yes N/A No	Is the OPC Form completed with the exceptions of Sections C and D?			
Yes N/A No	If applicable, are approval letters for all plans from the proper governmental agencies for both water and sewer included?	Riverbend		
RIVERBEND	Entity responsible for providing water and operation/maintenence of the water system			
RIVERBEND	Entity responsible for providing sewer collection and operation/maintenence of the sewer system			
Yes N/A No	If HCUA is not responsible for providing water/sewer collection and O&M, is a "No Objections" letter included?			
(Yes N/A No	Is a map showing the project location and sewer flow route to the Wastewater Treatment Facility included?			
NORTH GULFPORT	Wastewater Treatment Facility to treat sewer flows from this project	<		
Yes N/A No	Does the facility designated to treat wastewater flows from this project possess the available capacity to treat these flows?	/		
Yes N/A No	Has the top portion of the Coastal County Utility Authority Environmental Clearance form been completed and provided?			
Yes N/A No	Is consultation with the U.S. Fish and Wildlife Service needed? If so;			
COMMENTS:		Reviewed and recommended for approval by:		
		Print: Derele Bullock Date:		

**REVISED 6/6/02** 

FOR OPC USE ONLY AI NO.\_\_\_\_\_ PLA NO.\_\_\_\_\_

#### INFORMATION REGARDING PROPOSED WASTEWATER PROJECTS TO: THE MISSISSIPPI OFFICE OF POLLUTION CONTROL

and whose phone number is (228) 218 - 0040,

Herewith submits for consideration of the OPC plans, specifications, and other necessary data prepared by

Dennis Stieffel & Associates, P.A., Inc. (Engineer or Firm)

Dennis Stieffel (Firm's Project Contact Person, if applicable)

<u>13061 Shriners Blvd., Suite C</u> (Mailing Address)

Biloxi, MS 39532 (City, State, Zip)

(<u>228</u>) <u>392</u> - <u>1638</u> (Phone Number)

who is hereby authorized to represent the application in the engineering features of this project for the construction of <u>2,400 lf 8" gravity sewer system with one (1) 80 gpm pump station and 7,920 linear feet of 6 inch force main</u>

(Clearly Describe Project: New System, Modification, Extension, Rehabilitation, Treatment, etc.)

to serve <u>Carriage Way Subdivision (Lots 1-68)</u> (Subdivision, Plant, School, Other)

located atGulf Haven Road west of County Farm RoadSection 33, T6S, R12(Approximate Location, Including Section Township, and Range)

in or near the City of <u>Gulfport</u> in the County of <u>Harrison</u>, State of Mississippi, as required by the regulations of the OPC and herewith make application to the OPC for the approval of this project. We understand through the regulations of the OPC that this approval is required prior to the initiation of construction activities.

Upon construction, these facilities will be owned and maintained by \_\_\_\_\_\_Riverbend Utilities. Inc.\_\_\_\_\_

(Name of Utility Company	, Municipality,	Owner, Developer, etc.)
--------------------------	-----------------	-------------------------

whose mailing address is <u>110 S. Wilson Blvd</u>, <u>Gulfport</u>, <u>MS</u>, <u>39507</u> (Street and Number) (City) (State) (Zip)

#### NOTE: IF THIS PROJECT DOES NOT ADD ANY NEW CONNECTIONS OR ADDITIONAL FLOWS TO THE COLLECTION SYSTEM, YOU MAY OMIT SECTIONS A. THROUGH E. BELOW.

#### A. EXISTING SEWAGE COLLECTION SYSTEM

- Number of connections existing are <u>172</u>
- The length of sanitary sewers existing are <u>6 miles</u>.
- The number of existing lift stations are <u>4</u>
- Additional facilities that collect sewage from this proposed project, i.e. a regional wastewater authority, are owned by <u>Harrison County Utility Authority</u>.

#### B. CERTIFICATION(S) FROM COLLECTION ENTITIES

The official(s) responsible for the wastewater collection facilities denoted in Section A. above, that will serve the proposed project, do hereby certify that we agree to transport the wastewater flows generated from the proposed project. We also hereby certify that we have determined that our collection system(s) have the capacity available to transport properly the wastewater flows generated from the proposed project.

lu Signature

Steve Day, Owner Title Riverbend Utilities, Inc. Entity Signature Executive Director Title Harrison County Utility Authority Entity

#### C. EXISTING SEWAGE TREATMENT WORKS

1.	The facilities responsible for treatment of the sewage from this proposed project are owned by <u>Harrison County Utility Authority</u> .
	(Utility Company, Municipality, etc.)
2.	The OPC Permit Number for this wastewater facility is <u>MS005/756</u> .
3.	The capacity for this wastewater treatment facility is <u>7.75 MGD</u> .
4.	The treatment type of this wastewater facility is <u>Activated Sludge</u> . (Activated Sludge, Aerated Lagoon, etc.)
5.	The present population served by treatment facility is <u>50,000</u> .
6.	The operator in charge will be $\frac{\text{Terry Attuisson}}{\text{wastewater operator, holding certificate number \frac{WW4 - 9591}{3}.$

#### D. CERTIFICATION FROM WASTEWATER TREATMENT ENTITY

The official responsible for the wastewater treatment facility denoted in Section C. above, that will serve the proposed project, does hereby certify that we agree to treat the wastewater flows generated from the proposed project. We also hereby certify that we have determined that our treatment facility has the capacity available to treat properly the wastewater flows generated from the proposed project.

Signature Executive Director Title <u>Harrison County Utility Authority</u> Entity

#### E. PROPOSED PROJECT DETAILS

1. The ultimate population to be served by this proposed project is 68 (x 3.0) = 204.

2. The number of connections to be added are <u>68</u>

3. Per capita discharge <u>75</u> gpcd: Infiltration <u>0</u> gpcd. (Estimate, if unknown)

4. Area Served in Acres <u>54</u> Design Population Per Acre <u>(204) / (54) = 3.8</u>.

5. The area water is supplied by <u>Riverbend Utilities, Inc.</u> (Name and Address of Water Utility)

#### 6. Proposed Sewage Pumping Stations

			Influent F	'low (gpm)
Location or Number	Units Served	Pump Capacity (gpm)	Avg.	Peak
PS No. 1	68	150	19	57

#### F. ADDITIONAL CLEARANCES

#### NOTE: APPROVAL OF THIS PROJECT SHALL NOT BE GRANTED UNTIL ALL THE MDEQ PERMITS, COVERAGES, AND APPROVALS DENOTED BELOW ARE SATISFACTORILY ADDRESSED.

- 1. The total area of ground disturbance by clearing, grading, and excavating for utilities, roadways, lots, etc. is <u>50</u> acres.

#### NOTE: IF YOU ARE DISTURBING MORE THAN ONE ACRE BUT LESS THAN FIVE ACRES AFTER MARCH 10, 2003, YOU MUST FOLLOW THE REQUIREMENTS OF MDEQ'S SMALL CONSTRUCTION STORM WATER GENERAL PERMIT. ALSO, AFTER MARCH 10, 2003, IF YOU ARE IN AN AREA THAT HAS AN MDEQ APPROVED LOCAL AUTHORITY YOU MUST APPLY FOR APPROVAL FOR 1-5 ACRE CONSTRUCTION PROJECTS. SOME LOCAL AUTHORITIES MAY REQUIRE APPROVAL FOR DISTURBANCE LESS THAN ONE ACRE.

3. Have determinations/authorizations been received from the Corps of Engineers regarding the need for a Section 404 Permit, General Permit or Nationwide Permit for stream or intermittent drain crossings, stream re-routing, or for placing fill material into wetlands?

□ Yes	<b>X</b> Pending	□ Not applicable
If not appl	icable, why?	

#### G. ADDITIONAL CERTIFICATIONS

We hereby certify that we are the applicants for this project, that we are familiar with the information contained in this form, and that, to the best of our knowledge and belief, such information is true, complete, and accurate.

Signature of Responsible Official for Body Making Application

<u>Richard Baudry, Managing Member</u> Printed Name and Title of Above

I hereby certify that the engineering documents for this project were prepared by myself or under my direct supervision, that I am familiar with the information contained in this form, and that, to the best of my knowledge and belief, such information is true, complete, and accurate.

Signature of Engineer Registered Under Mississippi Laws

Dennis Stieffel, P.E. #11420 Typed Name and Registration Number



(Seal)

THE APPLICANTS AGREE THAT NO CHANGES IN OR DEVIATION FROM THE PLANS AND SPECIFICATIONS APPROVED BY THE OPC WILL BE MADE EXCEPT WITH THE PRIOR CONSENT AND APPROVAL OF THE OPC.

COMMENTS: \_

### Harrison County Utility Authority Review and Approval Procedures

#### Information Regarding Proposed Water& Sewer Projects

In Harrison County

#### Mississippi Office of Pollution Control (OPC) Form and Health Department Approval

Developer and/or• his representative will be responsible for the following:

- Completion of the OPC Form with the exceptions of Sections C & D
- Provide the Authority with approval letters for all plans from the proper governmental agency (both water• and sewer)
- Provide the Authority with "Will Serve" letters from both water and sewer providers
- Provide the Authority with a map from the proper governmental agency detailing the flow of wastewater from the site to the designated treatment facility
- Complete the top portion of the "Coastal County Utility Authority Environmental Clearance" form to the Office of Pollution Control
- Provide the Authority with the consultation clearance letter• from the U.S. Fish and Wildlife Service, if applicable.

#### Comments:



Harrison County Utility Authority

# Harrison County Utility Authority

Review and Approval Procedures

In order for the application to be considered for review, all required information must be included in the submittal. If a portion of the submittal is missing any of the required information, the entire package will be returned to the applicant. After the application is submitted and deemed complete, the documents to be reviewed and executed. Upon approval of the Executive Director, the form will be returned to the applicant.

I have reviewed the information contained herein, and have determined that this submitted is complete: //

4/16/22 (Agent) Date Signature of the

I have reviewed the information contained herein, and have determined that this submittal is complete to the best of my knowledge:

Signature of HCUA Representative

Date

If this form is concerning to the Harrison County Utility Authority potable water systems, then this page of the document will serve as a letter of no objection.

The Harrison County Utility Authority has no objection to the proposed

project: Carriage Way Subdivision (68 lots)

Signature of the HCUA Representative

Date



Harrison County Utility Authority

FOR OPC USE ONL'	Ŷ
AGENCY INTEREST NO.	
PLANS NO.	
COVERAGE NO.	

#### COASTAL COUNTY UTILITY AUTHORITY ENVIRONMENTAL CLEARANCE FORM TO THE MISSISSIPPI OFFICE OF POLLUTION CONTROL

This form is required to be completed and submitted to the Mississippi Office of Pollution Control for all proposed projects applying for wastewater approval or construction stormwater coverage in the following counties: Hancock, Harrison, Jackson, Pearl River, and Stone.

PROJECT NAME: Carriage Way Subdivision (68 lots)

ENTITY MAKING APPLICATION: Carriage One, LLC

RESPONSIBLE OFFICIAL: Richard Baudry, Member (Dennis Stieffel - Agent)

COUNTY WHERE PROJECT IS LOCATED: Harrison County

#### The portions below are to be completed by the appropriate County Utility Authority (CUA)

- Is this project consistent with the requirements of the CUA?
   ✓ Yes □ No
- 2. Is this project connecting to a facility funded by Community Development Block Grant (CDBG) funds under the Mississippi Gulf Region Water and Wastewater Plan?
  Yes No

If yes, complete Item 3.; if no, skip Item 3.

3. Has this project been coordinated with the U.S. Fish and Wildlife Service to identify the need for a Section 7 consultation for impacts to threatened and/or endangered species?
✓ Yes □ No

If yes, a copy of the consultation clearance letter from the U.S. Fish and Wildlife Service must be attached to this form. If no, this project <u>can not</u> be considered by the Office of Pollution Control.

I hereby certify that I am the official responsible with the <u>Lacrison</u> County Utility Authority in these matters, that I am familiar with the information contained in this form, and that, to the best of my knowledge and belief, such information is true, complete, and accurate.

Signature 5/24/22

Executive Director

<u>Harrison County Utility Authority</u> Entity



April 11, 2022

Dennis Stieffel 13061 Shriners Blvd, Suite C Biloxi, MS 39532

Re: Carriage Way Subdivision Lots 1-68)

Dear Dennis,

The above referenced project lies within the Riverbend Utilities, Inc franchised area and Riverbend will serve the project with water and sewer services in accordance with our tariff, as approved by the Mississippi Public Service Commission. Riverbend has the capacity to serve this project.


Riverbend Utilities, Inc is not connected to the Harrison County Utility Authority water system,

Please call with any questions you may have.

Sincerely, Steven H Day President

cc:

110 SOUTH WILSON BLVD P.O. HKJW 3224 GUUP PORT, MS 39535, 3224 PHONE, 226-002-2341 FAX, 228-831-9289



Appendix D-1. United States Fish and Wildlife Service project review form for water and/or sewer connection to facilities funded through the Mississippi Gulf Region Water and Wastewater Plan

Platted name of development <u>Casriel</u>, Wey Subdivision (68 Applicant's name Kichard is augry, Corney, One LLC 1675)

7/2022

The proposed project will have "no effect" on federally listed endangered, threatened, or candidate species. No further consultation with this office is required.

Approving officer name


Signature

U.S. Fish and Wildlife Service Mississippi Field Office

The proposed project may have suitable habitat for the following federally listed species, therefore, a biological survey will need to be completed for the following listed species. Attached is a list of consultants who conduct such surveys in MS. Upon completion, send results of the biological survey to this office for further review.

 Alabama Red Bellied Turtle (Psuedemys alabamensis)
Black Pine Snake (Pituophis melanoleucus ssp. lodingi)
Gopher Tortoise (Gopherus polyphemus)
Louisiana Quillwort (Isoetes louisianensis)
Dusky Gopher Frog (Rana sevosa)
MS Sandhill Crane (Grus canadensis pulla)
Red-cockaded woodpecker (Picoides borealis)
oving officer name

U.S. Fish and Wildlife Service Mississippi Field Office





MAP DATE: April 21, 2022

HARRISON COUNTY, MISSISSIPPI

DISCLAIMER: THIS MAP IS FOR PROPERTY TAX ASSESSMENT PURPOSES ONLY. IT WAS CONSTRUCTED FROM PROPERTY INFORMATION RECORDED IN THE OFFICE OF THE REGISTER OF DEEDS AND IS NOT CONCLUSIVE AS TO LOCATION OF PROPERTY OR LEGAL OWNERSHIP. TAL FLURRIF, TAX ASSESSOR. 0 1,500 3,000 Feet



DEPARTMENT OF THE ARMY MOBILE DISTRICT, CORPS OF ENGINEERS P.O. BOX 2288 MOBILE, AL 36628-0001

April 4, 2022

South Mississippi Branch Regulatory Division

SUBJECT: Department of the Army Nationwide Permit, SAM-2022-00111-PAH, Carriage One, LLC.

Carriage One, LLC c/o Richard Baudry 1460 Beach Boulevard Biloxi, MS 39530

Dear Mr. Baudry:

This letter is in response to your request for a Department of the Army (DA) Nationwide Permit (NWP) 29 for to fill a total of +/- 0.48 acres of low quality wetlands to construct a single family residential subdivision. The project is located in waters of Flat Branch creek, off of Gulfhaven Road, Gulfport, Harrison County, Mississippi, Lat: 30.4784, Long: 89.2006.

Section 404 of the Clean Water Act requires that a DA permit be obtained because your project involves work in waters of the United States, under our regulatory jurisdiction.

Based upon the information and plans you provided, we hereby verify the work described above and in the enclosed drawing is authorized by NWP 29 in accordance with 33 CFR Part 330 of our regulations. These NWPs and their associated Regional and General Conditions are available on our website at <a href="https://www.sam.usace.army.mil/Missions/Regulatory/NWP.aspx">www.sam.usace.army.mil/Missions/Regulatory/NWP.aspx</a> for your review and compliance, or at your request, a paper copy will be provided to you.

Your use of these NWPs is subject to the following special conditions:

a. The permittee shall comply with all requirements of the Mississippi Department of Marine Resources Coastal Zone Management DMR-FCC20-000007 dated December 4, 2020.

b. If any evidence of the presence of endangered and threatened species is found during construction, ground disturbing activities in the immediate vicinity must cease, and the permittee shall notify the U.S. Army Corps of Engineers (USACE), Mobile District and the U.S. Fish and Wildlife Service immediately.

c. Should artifacts or archaeological features be encountered during project activities, all heavy equipment operations within a 35-foot buffer surrounding the potentially

significant artifacts or the observation will cease and the USACE and the Mississippi State Historic Preservation Officer shall be consulted immediately.

d. It is the permittee's responsibility to ensure that the contractors working on this project are aware of all General and Special permit conditions associated with this permit verification.

e. Project construction shall be conducted in such a manner that the passage of normal and expected high flows of surface water runoff outside the project boundaries is not restricted or otherwise altered.

f. The applicant shall purchase 0.96 credits of pine savannah mitigation credits from a Corps approved mitigation bank and shall provide proof of purchase prior to the commencement of work.

These verifications are valid until the NWP is modified, reissued, or revoked. All of the existing NWPs are scheduled to be modified, reissued, or revoked prior to March 14, 2026. It is incumbent upon you to remain informed of changes to the NWPs. We will issue a public notice when the NWPs are reissued. Furthermore, if you commence or are under contract to commence this activity before the date that the relevant nationwide permit is modified or revoked, you will have twelve (12) months from the date of the modification or revocation of the NWP to complete the activity under the present terms and conditions of this nationwide permit.

Nothing in this letter shall be construed as excusing you from compliance with other federal, state, or local statutes, ordinances, or regulations which may affect this work. Revisions to your proposal may invalidate this authorization. In the event changes to this project are contemplated, it is recommended that you coordinate with us prior to proceeding with the work.

For additional information about our Regulatory Program, please visit our web site at <u>http://www.sam.usace.army.mil/Missions/Regulatory.aspx</u>. Also, please take a moment to complete our customer satisfaction survey located near the bottom of the webpage. Your responses are appreciated and will allow us to improve our services.

Sincerely,

Philip Hegji Digitally signed by Philip Hegji Date: 2022.04.04 09:59:48

Philip A. Hegji South Mississippi Branch Regulatory Division When the structures or work authorized by this nationwide permit SAM-2022-00111-PAH are still in existence at the time the property is transferred, the terms and conditions of this nationwide permit, including any special conditions, will continue to be binding on the new owner(s) of the property. To validate the transfer of this nationwide permit and the associated liabilities associated with compliance with its terms and conditions, have the transferee sign and date below.

(TRANSFEREE)

(DATE)

# **2COMPLIANCE CERTIFICATION**



U.S. Army Corps of Engineers Mobile District

Permit Number: SAM-2022-00111-PAH

Name of Permittee: CARRIAGE ONE, LLC.

Date of Issuance: April 4, 2022

Upon completion of the activity authorized by this permit and any mitigation required by the permit, please sign this certification and return it to the following address:


U.S. Army Corps of Engineers Mobile District Regulatory Division Coastal Branch Post Office Box 2288 Mobile, Alabama 36628-0001


Please note that your permitted activity is subject to a compliance inspection by a U.S. Army Corps of Engineers representative. If you fail to comply with all terms and conditions of this permit the permit is subject to permit suspension, modification, or revocation and you are subject to an enforcement action by this office.


I hereby certify that the work authorized by the above-referenced permit has been completed in accordance with the terms and conditions of the said permit, and the required mitigation was completed in accordance with the permit conditions.


Signature of Permittee

Date











#### AGREEMENT TO PURCHASE MITIGATION CREDITS

This Agreement is made by and between WETLANDS SOLUTIONS HOLDINGS, LLC (hereinafter WSH) and <u>Carriage One, LLC</u> (hereinafter PERMITTEE).

PERMITTEE agrees to purchase and WSH agrees to provide <u>0.96</u> pine savannah mitigation credits from Wetlands Solutions' Devil's Swamp (Phase I) Mitigation Bank as required by PERMITTEE'S U.S. Army Corps of Engineers permit number <u>SAM-2022-00111-PAH</u>.

As consideration for the above-referenced mitigation credits, PERMITTEE agrees to pay WSH the sum of \$5,000 on or before May 1, 2022.

This Agreement is made this \_\_\_\_\_ day of \_\_\_\_\_, 2022.

#### WETLANDS SOLUTIONS HOLDINGS, LLC

By: \_\_\_\_

Brandon A. Pike

#### PERMITTEE

By:

Address: \_\_\_\_\_

Phone: \_\_\_\_\_ Email: \_\_\_\_\_

WSH will provide confirmation of credit purchase to the Corps of Engineers via email and U.S. mail within one business day *if payment is made by wire transfer, cashier's check or other certified funds*. Personal and company checks are subject to the following clearing period:

Checks drawn on Hancock Bank: 1 business day Checks drawn on other local banks: 2 business days

Checks drawn on out of town banks: Up to 7 business days

#### **REMIT PAYMENT TO:**

WETLANDS SOLUTIONS HOLDINGS, LLC 14231 Seaway Rd., SUITE 7007 Gulfport, MS 39503 Phone: 228.575.7740