REV

MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201						
Email Mail Hand Delivery	ostmark (mail only) Date Re		Al Number 4/29/2025			
I. Type of Notification (O=Original R=Revised C=Canceled A= Annual): REVISED (Section IV, Other Operator						
II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation): Demolition						
III. FACILITY DESCRIPTION (Include building name, number and floor or room number):						
Bldg. Name: Residence (Vacant Home)						
Address: 201 Hwy 11, North						
_{City:} Poplarville	State: MS		_{Zip:} 39470			
Site Location: 201 Hwy 11 North			_{Tel:} (228)363-2412			
Building Size: 1700 sq ft	# of Floors: 1	# of Floors: 1 Ag		Age in Years:40+		
Present Use: Vacant	Prior Use: Residential Ho		ouse			
IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator)						
OWNER NAME: Pearl River Community College						
Address: 101 Hwy 11 North						
_{City:} Poplarville	State: MS		_{Zip:} 39470			
Contact: Craig Tynes	1944) 6 March		Tel: (601)590-2996			
ASBESTOS REMOVAL CONTRACTOR: Global Contracting, LLC						
Address: 30 Zora Lane						
_{City:} Poplarville	_{State:} MS		_{Zip:} 39470			
_{Contact:} Eddie Blossman			_{Tel:} (601)795-3401			
Certification Number: ABC-00001162 Expiration Date: 12			12/27/25			
OTHER OPERATOR: Bean Excavating						
Address: 15013 Mary Street	1			-		
_{City:} Kiln	State: MS	State: MS		zip: 39556		
_{Contact:} Jamie Bean			_{Tel:} (228)493-8127			
V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No):						
WAS ASBESTOS PRESENT? (Yes/No): Yes Inspection Date: 03/03/2025			03/03/2025			
Inspector: Charles D. Bingham Certificatio	n Number: ABI-000	Number: ABI-00001348 Expiration Date: 02/13/2026				
VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL: Vinyl Floor and adhesives Wall and Ceiling drywall and joint compound						
Vinyl Flooring @ adhesives Miscellaneous Adhesives						
Samples were analyzed by PLM with dispersion staining according to EPA Method 600/R-93/116						
VII. QUANTITY OF RACM TO BE REMOVED: Approximately 466 sq ft of Exterior Transite Siding and 180 sq ft of vinyl flooring and mastic.						
Pipes (LN FT): Surface Area (SQ FT): 646 SQ ft Volume of Facility Components (CU FT):						
VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED:						
Category I: Category II:						
IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 04/28/2025 Complete: 05/30/2025						
x. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start: 04/28/2025 Complete: 05/30/2025						

XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:							
Removal of approximately 466 sq ft of Exterior Transite Siding and 180 sq ft of vinyl flooring and mastic.							
XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE:							
Containments, wet removal, area and clearance monitoring.							
XIII. WASTE TRANSPORTER #1							
Name: Global Contracting, LLC							
Address: 30 Zora Lane							
_{City:} Poplarville	_{State:} MS	_{Zip:} 39470					
Contact Person: EddieBlossman		Tel: (601)795-3401					
WASTE TRANSPORTER #2							
Name:							
Address:							
City:	State:	Zip:	Zip:				
Contact Person:		Tel:	Tel:				
XIV. WASTE DISPOSAL SITE							
Name: Waste Management-Central Landfill							
Address: 8800 Hwy 11							
_{City:} McNeil	_{State:} MS	_{Zip:} 39457	Zip: 39457				
Contact Person: Micheal Edit		_{Tel:} (866)676-7150					
XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW:							
ame; Title:							
Authority:							
Date of Order (MM/DD/YY): Date Ordered to Begin (MM/DD/YY):							
XVI. FOR EMERGENCY RENOVATIONS:							
Date and Hour of Emergency (MM/DD/YY)							
Description of the sudden unexpected event:							
Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:							
XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASTESTOS MATERIAL BECOMES CRUMBLED, PULVERIZED, OR REDUCED TO POWDER:							
Stop work immediately, contact regulatory authorities wait for approval of resume work.							
XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING HORMAL BY SINESS HOURS.							
EDDIE BLOSSMAN Chele D 04/29/2025							
Type or Print Name (Signature of Owner/Operator) (Date)							
XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT Celder 04/29/2025							
Type or Print Name	(Signature of Owner/Operator) (Date)						