

MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201

MDEQ Use Only: <input type="checkbox"/> Email <input checked="" type="checkbox"/> Mail <input type="checkbox"/> Hand Delivery		Postmark (mail only) 4.1.2022	Date Received 4.4.2022	AI Number
I. Type of Notification (O=Original R=Revised C=Canceled A= Annual): Original				
II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation): Demolition				
III. FACILITY DESCRIPTION (Include building name, number and floor or room number):				
Bldg. Name: Comcast Communications Olive Branch Hub (Two Vacant Houses shared utilities)				
Address: 9797 Old Highway 78				
City: Olive Branch		State: MS	Zip: 38654	
Site Location: S East of the Old Town Municipal Courthouse			Tel: 901-553-4807	
Building Size: 1528 Total SF		# of Floors: 1	Age in Years: approx. 50 yrs	
Present Use: vacant		Prior Use: rental house		
IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator)				
OWNER NAME: Comcast Communications				
Address: 5450 Winchester Road				
City: Memphis		State: TN	Zip: 38115	
Contact: Derico Hall			Tel: 901-553-4807	
ASBESTOS REMOVAL CONTRACTOR: Chandler Demolition Co., Inc. if required for Abatement				
Address: 1223 North Watkins Street				
City: Memphis		State: TN	Zip: 38108	
Contact: David Chandler			Tel: 901-276-5459	
Certification Number: ABC-00001852			Expiration Date: 9-16-2022	
OTHER OPERATOR: N/A				
Address:				
City:		State:	Zip:	
Contact:			Tel:	
V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No): Yes				
WAS ASBESTOS PRESENT? (Yes/No): No			Inspection Date: 3-23-2022	
Inspector: David Chandler		Certification Number: ABI-00002034	Expiration Date: 9-21-2022	
VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL: Ristex Surfacing, Seetrock with Mud and Tape, 12" x 12" Floor Tiles, Linoleum, Ceiling Tiles and Cove Base with Adhesive : all analyzed PLM (polarized light microscopy) : all returned negative				
VII. QUANTITY OF RACM TO BE REMOVED: No Asbestos Detected (<1500 SF of PACM Shingle Roof)				
Pipes (LN FT):		Surface Area (SQ FT):	Volume of Facility Components (CU FT):	
VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED: Shingle roof (PACM) to be kept wet during demolition				
Category I:			Category II:	
IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 4-19-2022			Complete: 4-22-2022 Tuesday thru Friday	
X. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start: 4-19-2022			Complete: 4-22-2022 Friday	

RECEIVED
APR 04 2022
 Dept. of Environmental Quality

XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:

Mechanically demolish the structures with hydraulic excavator and spray water from a nearby fireplug with a firehose to suppress dust emissions. Followed by prompt clean up and proper disposal of debris

XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE:

Systematically demolish the structures into manageable pieces with a hydraulic excavator while spraying water from a firehose to suppress dust emissions. Followed by prompt clean up of debris.

XIII. WASTE TRANSPORTER #1

Name: Brad Sidle Construction Company

Address: 1308 Ross Road

City: Olive Branch

State: MS

Zip: 38654

Contact Person: Brad Sidle

Tel: 901-461-0372

WASTE TRANSPORTER #2 N/A

Name: N/A

Address:

City:

State:

Zip:

Contact Person:

Tel:

XIV. WASTE DISPOSAL SITE

Name: Railroad Avenue Disposal Inc.

Address: 11250 Old Highway 178

City: Olive Branch

State: MS

Zip: 38654

Contact Person: Office Secretary

Tel: 662-895-7625

XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW:

Name: N/A

Title:

Authority:

Date of Order (MM/DD/YY):

Date Ordered to Begin (MM/DD/YY):

XVI. FOR EMERGENCY RENOVATIONS: N/A

Date and Hour of Emergency (MM/DD/YY):

Description of the sudden unexpected event:

None Expected (not an emergency demolition job)

Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:

N/A

XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASBESTOS MATERIAL BECOMES CRUMBLER, PULVERIZED, OR REDUCED TO POWDER:

Cease all work, Quantify additional quantities, set up regulated area around materials and possibly cover materials, set up signage and barrier tape also contact MDEQ of unexpected event

XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.

DAVID CHANDLER

Type or Print Name

David Chandler

(Signature of Owner/Operator)

4-1-2022

(Date)

XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:

DAVID CHANDLER

Type or Print Name

David Chandler

(Signature of Owner/Operator)

4-1-2022

(Date)