

MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201

MDEQ Use Only: <input checked="" type="checkbox"/> Email <input type="checkbox"/> Mail <input type="checkbox"/> Hand Delivery		Postmark (mail only)	Date Received 5/17/2022	AI Number
I. Type of Notification (O=Original R=Revised C=Canceled A= Annual): R=REVISED Start DATE				
II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation): R= RENOVATIONS				
III. FACILITY DESCRIPTION (Include building name, number and floor or room number):				
Bldg. Name: South Gate Subdivision				
Address: 105 AQUARIUS STREET				
City: INDIANOLA		State: MS	Zip: 38751	
Site Location: 105 BYANTLEY COVE		Tel: 662-843-5060		
Building Size: 1,132 SF		# of Floors: 1	Age in Years: 25+	
Present Use: VACANT		Prior Use: SINGLE FAMILY DWELLING		
IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator)				
OWNER NAME: South Gate Redevelopment, LP				
Address: P.O. BOX 1008				
City: CLEVELAND		State: MS	Zip: 38732	
Contact: Chris F. Collins		Tel: 662-843-5060		
ASBESTOS REMOVAL CONTRACTOR: BELL ENVIRONMENTAL SERVICES, LLC				
Address: P.O. BOX 133				
City: Delta City, MS		State: MS	Zip: 39061	
Contact: Jimmy Bell		Tel: 662-820-2124		
Certification Number: ABC-00001282			Expiration Date: 1/5/2023	
OTHER OPERATOR: Roy Collins Construction, INC.				
Address: P.O. BOX 1008				
City: CLEVELAND		State: MS	Zip: 38732	
Contact: Chris F. Collins		Tel: 662-843-5060		
V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No): YES				
WAS ASBESTOS PRESENT? (Yes/No): YES			Inspection Date: 8/16-18/2021	
Inspector: MARK R. WALTERS		Certification Number: ABI-00006317	Expiration Date: 7/28/2022	
VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL: CEILING TILE/WALLS / LEAD PAINT / FLOOR TILE / BLACK MASTIC / ROOF MATERIALS THE SAMPLES WERE COLLECTED AND SUBMITTED TO EMSL ANALYTICAL (LAB, INC.), BATON ROUGE, LA USING THE PLM METHOD.				
VII. QUANTITY OF RACM TO BE REMOVED: 1,132 S.F. FLOOR TILE / BLACK MASTIC				
Pipes (LN FT): 0		Surface Area (SQ FT): 1,132	Volume of Facility Components (CU FT): 0	
VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED:				
Category I: <input checked="" type="checkbox"/>			Category II: <input type="checkbox"/>	
IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 5/20/2022			Complete: 6/20/2022	
X. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start: 6/20/2022			Complete: 12/20/2022	

XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:

WET METHOD, CONTAINMENT, NEG-AIR, AIR MONITORING / AIR CLEARANCE.

XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE: PLACE ABATEMENT DANGER SIGNS AT ALL DOOR ENTRANCE, PLACE 6 MIL POLY OVER DOORS, WINDOWS, VENTS. WET, REMOVE BAQ, DRIP TAG, TAPE CLOSE. REMOVE BLACK MASTIC, DOUBLE BAQ, PLACE INTO LINED DUMPSTER.

XIII. WASTE TRANSPORTER #1

Name: HORTON WASTE SERVICES

Address: 601 SUNFLOWER Rd.

City: CLEVELAND

State: MS

Zip: 39732

Contact Person: STEVE HORTON

Tel: 662-588-5092

WASTE TRANSPORTER #2 N/A

Name:

Address:

City:

State:

Zip:

Contact Person:

Tel:

XIV. WASTE DISPOSAL SITE

Name: Leflore County Regional Landfill

Address: 15200 Hwy 49E South

City: SIDON

State: MS

Zip: 38954

Contact Person: MABEL BROWN

Tel: 662-455-6477

XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW: N/A

Name:

Title:

Authority:

Date of Order (MM/DD/YY):

Date Ordered to Begin (MM/DD/YY):

XVI. FOR EMERGENCY RENOVATIONS: N/A

Date and Hour of Emergency (MM/DD/YY):

Description of the sudden unexpected event:

Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:

XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASBESTOS MATERIAL BECOMES CRUMBLER, PULVERIZED, OR REDUCED TO POWDER: STOP WORK, WET WORK AREA, REMAIN UNDER CONTAINMENT, NEG-AIR, CONTACT OWNER / MDEQ OF CHANGE. FOLLOW MDEQ DIRECTIONS

XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.

Jimmy Bell
Type or Print Name

Jimmy Bell
(Signature of Owner/Operator)

5/17/2022
(Date)

XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:

Jimmy Bell
Type or Print Name

Jimmy Bell
(Signature of Owner/Operator)

5/17/2022
(Date)