

PI

MAP

MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201

MDEQ Use Only: <input checked="" type="checkbox"/> Email <input type="checkbox"/> Mail <input type="checkbox"/> Hand Delivery		Postmark (mail only)	Date Received 07-13-2023	AI Number 81686
I. Type of Notification (O=Original R=Revised C=Canceled A= Annual): O = ORIGINAL				
II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation): R = RENOVATION				
III. FACILITY DESCRIPTION (Include building name, number and floor or room number):				
Bldg. Name: SOUTHGATE Subdivision				
Address: 105 AQUARIUS DR. (OFFICE)				
City: INDIANOLA		State: MS	Zip: 38751	
Site Location: 100 HULL CIRCLE INDIANOLA, MS				Tel: 662-843-5060
Building Size: 1,132 SF		# of Floors: 1	Age in Years: 25+	
Present Use: VACANT		Prior Use: SINGLE FAMILY DWELLING		
IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator)				
OWNER NAME: SOUTHGATE RE-DEVELOPMENT LP				
Address: P.O. BOX 1008				
City: CLEVELAND		State: MS	Zip: 38732	
Contact: Chris F. Collins				Tel: 662-843-5060
ASBESTOS REMOVAL CONTRACTOR: BELL ENVIRONMENTAL SERVICES LLC				
Address: P.O. BOX 133				
City: Delta City		State: MS	Zip: 39061	
Contact: Jimmy Bell				Tel: 662 828 2124
Certification Number: ABC-00001282			Expiration Date: 1/4/2024	
OTHER OPERATOR: Roy Collins Construction, Inc.				
Address: 406 3rd STREET				
City: CLEVELAND		State: MS	Zip: 38732	
Contact: Chris F. Collins				Tel: 662-843-5060
V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No): YES				
WAS ASBESTOS PRESENT? (Yes/No): YES			Inspection Date: 8/16-24/2021	
Inspector: MARK R. WALTERS		Certification Number: ABI-00006317		Expiration Date: 7/28/22
VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL: Ceiling Tile, Roofing materials, Sheet Rock walls, Window Chaulking, Attic Insulation, Floor Tile/Mastic. All samples submitted to EMSL Analytical of Baton Rouge, LA to be Analyze using the PLM Method.				
VII. QUANTITY OF RACM TO BE REMOVED: Asbestos 1132 SF FLOOR TILE/MASTIC, (NONFRIABLE)				
Pipes (LN FT): 0		Surface Area (SQ FT): 1132 SF		Volume of Facility Components (CU FT): 0
VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED: 0				
Category I: ✓			Category II:	
IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 7/28/23			Complete: 7/31/23	
X. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start: 8/1/23			Complete: 11/1/23	

XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED: **Wet Method, Containment, Independent Air Monitoring/Clearance.** (PE)

XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE: **PLACE SIGNS ON ALL DOORWAYS ENTRANCES, PLACE POLY OVER WINDOW. WET AND REMOVE FLOOR TILES, DOUBLE BAG, TAG, REMOVE SOLIDATE MASTIC, DOUBLE BAG, TAG. PLACE ALL BAGS INTO LINED DUMPSTER. AWAIT AIR CLEARANCE.**

XIII. WASTE TRANSPORTER #1

HOYTON WASTE SERVICES

Name: **HOYTON WASTE SERVICES**

Address: **601 SUNFLOWER RD.**

City: **CLEVELAND**

State: **MS**

Zip: **38732**

Contact Person: **STEVE HOYTON**

Tel: **662-588-5092**

WASTE TRANSPORTER #2 **N/A**

Name:

Address:

City:

State:

Zip:

Contact Person:

Tel:

XIV. WASTE DISPOSAL SITE

Name: **LOHORE COUNTY LANDFILL**

Address: **15200 HWY 49E SOUTH**

City: **SIDON**

State: **MS**

Zip: **38954**

Contact Person: **MABEL BROWN**

Tel: **662-455-6477**

XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW: **N/A**

Name:

Title:

Authority:

Date of Order (MM/DD/YY):

Date Ordered to Begin (MM/DD/YY):

XVI. FOR EMERGENCY RENOVATIONS: **N/A**

Date and Hour of Emergency (MM/DD/YY):

Description of the sudden unexpected event:

Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:

XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASBESTOS MATERIAL BECOMES CRUMBLING, PULVERIZED, OR REDUCED TO POWDER:

STOP WORK, REMAIN UNDER CONTAINMENT. CONTACT OWNER AND MDEC OF CHANGE. FOLLOW MDEC DIRECTIONS

XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.

Jimmy Bell

Type or Print Name

Jimmy Bell
(Signature of Owner/Operator)

7/13/23

(Date)

XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:

Jimmy Bell

Type or Print Name

Jimmy Bell
(Signature of Owner/Operator)

7/13/23

(Date)