MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201

MDEQ Use Only: Email □Mail □Hand Delivery	Postmark (ma	il only)	Date Received 1/28/2025		Al Number			
I. Type of Notification (O=Original R=Revised C=Canceled A= Annual): Original								
II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation): Renovation								
III. FACILITY DESCRIPTION (Include building name, number and floor or room number):								
Bldg. Name: Health and Science Building								
Address: 2300 US-90								
City: Guatier		State: MS		z _{ip:} 39553				
Site Location: All three floors of the building.				Tel: (228)326-3708				
Building Size: 40,000		# of Floors: 3		Age in Years:40+				
Present Use: Educational Building		Prior Use: Educational E		Building				
IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator)								
OWNER NAME: Mississippi Gulf Coast Community College								
Address: 2300 US-90								
_{City:} Gautier		State: MS		Zip: 39553				
Contact: Jose Rodriguez				_{Tel:} (228) 229-9723				
ASBESTOS REMOVAL CONTRACTOR: Global Contracting, LLC								
Address: 226 Harry Sones Road								
_{City:} Carriere		State: MS		zip: 39426				
Contact: Eddie Blossman			Tel: (601)795-3		3401			
Certification Number: ABC-00001162		Expiration Date: 12/27/25		=				
OTHER OPERATOR: Dixon Contracting Group								
Address: 312 Parkway Lane								
City: Pass Christian		State: MS		_{Zip:} 39571				
Contact: Jeff Dixon				_{Tel:} (601)215-4925				
V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No):								
WAS ASBESTOS PRESENT? (Yes/No): Yes Inspec			Inspection	on Date: 12/19/24				
Inspector: Clifford Meins Certification Number: ABI-00001821 Expiration Date: 09/10/21 9/12/2025								
VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL:								
Vinyl Flooring and adhesives								
Samples were analyzed by PLM with dispersion staining according to EPA Method 600/R-93/116								
VII. QUANTITY OF RACM TO BE REMOVED: 1,969 sq ft of floor tile and mastics from various rooms								
Pipes (LN FT): Surface Area (SQ FT): 1,969sq ft Volume of Facility Components (CU FT):								
VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED:								
Category I: Category II:								
IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 02/11/2025 Complete: 03/30/2025								
x. scheduled dates demo/renovation (MM/DD/YY) Start: 02/11/2024 Complete: 03/30/2025								

XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVA	ATION WORK, AND	METHOD	(S) TO BE USED:					
Removal of approximately 1,969 sq ft of asbestos containing floor tile and associated mastics								
XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE:								
Negative pressure containments, on going air monitoring and clearance monitoring.								
XIII. WASTE TRANSPORTER #1								
Name: Complete Environmental								
Address: 37 David Swan Lane								
_{City:} Purivis	State: MS		_{Zip:} 39475					
Contact Person: Kevin Ivey	Kevin Ivey			Tel: (601)794-2704				
WASTE TRANSPORTER #2								
Name:								
Address:								
City:	State:		Zip:					
Contact Person:			Tel:					
XIV. WASTE DISPOSAL SITE								
_{Name:} Pine Belt Regional Landfill								
Address: Hwy 29 North, 2 miles North of Hwy 42								
_{City:} Runnelstown	State: MS		_{Zip:} 39401					
Contact Person: Tony Harrison			Tel: (601)545-6642					
XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGEN	CY, PLEASE IDENT	IFY THE A	AGENCY BELOW:					
Name:		Title:						
Authority:								
Date of Order (MM/DD/YY):	Date	Ordered to	Begin (MM/DD/YY):					
XVI. FOR EMERGENCY RENOVATIONS:								
Date and Hour of Emergency (MM/DD/YY):								
Description of the sudden unexpected event:								
Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:								
XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASTESTOS MATERIAL BECOMES CRUMBLED, PULVERIZED, OR REDUCED TO POWDER:								
Stop work immediately, contact regulatory authorities wait for approval of resume work.								
XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.								
Type or Print Name Columbia (Signature of Owner/Operator) On 1/28/2025 (Date)								
XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:								
EDDIE DOSSMAN Seller								
Type or Print Name	(Signature of Owner/Operator) (Date)							