

REV

# MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201

MDEQ Use Only: <input checked="" type="checkbox"/> Email <input type="checkbox"/> Mail <input type="checkbox"/> Hand Delivery		Postmark (mail only)	Date Received 02/1/2024	AI Number
I. Type of Notification (O=Original R=Revised C=Canceled A= Annual) R				
II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation) D				
III. FACILITY DESCRIPTION (Include building name, number and floor or room number)				
Bldg. Name: COMMERCIAL BUILDING				
Address: 2624 MARTIN LUTHER KING JR DR /40				
City: JACKSON	State: MS	Zip: 39213	County: HINDS	
Site Location:		Tel:		
Building Size: 10,080	# of Floors: 1	Age in Years: 67		
Present Use: VACANT BUILDING	Prior Use: N/A			
IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator)				
OWNER NAME: PALM GARDEN RESTAURANT & LOUNGE INC/ C/O GEORGIA HOWARD				
Address: 106 FARRINGTON PL				
City: MADISON	State: MS	Zip: 39110-8049	Tel:	
Contact: CIBTY OF JAKCOSN		Tel:		
ASBESTOS REMOVAL CONTRACTOR: LOVE TRUCKING CO. INC.				
Address: 761 WOODLAKE DR				
City: JACKSON	State: MS	Zip: 39206	Tel: 601-940-6884 Cell	
Contact: Dennis	Tel: 601-940-6884 Cell			
Certification Number: ABC-00001930	Expiration Date: 8-15-24			
OTHER OPERATOR: Same				
Address: _____				
City: _____	State: _____	Zip: _____	Tel: _____	
Contact: _____				
V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No): YES				
WAS ASBESTOS PRESENT? (Yes/No): YES		Inspection Date: 11/23/2023	08/09/2023	
Inspector: VINCENT MCDONALD	Certification Number: ABI00011874	Expiration Date: 11/23/2023	10/27/2024	
VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL:				
EPA 600/ R-93-116 BULK POLARIZED LIGHT MICROSCOPY (EAS) SHINGLES, FLOOR TILE, TAR, BRICK MORTAR, CEILING INSULATION. For Right Back Corner Floor Tile & Brown + Tan 330x60				
VII. QUANTITY OF RACHM TO BE REMOVED: N/A				
Pipes (LN FT): N/A	Surface Area (SQ FT): 1,800	Volume of Facility Components (CU FT):		
VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED: N/A				
Category I: N/A	Category II: N/A			
IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 2-9-24		Complete: 2-13-24		
X. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start: 2-15-24		Complete: 2-23-24		

**XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:**

Demolish and Remove Remains of Dilapidated House Trash Debris, Foundation, Steps, Driveway, Cut Grass, and weeds, + Asbest.

**XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE:**

Wet Method + Remove Intact

**XIII. WASTE TRANSPORTER #1**

Name: Dennis Love  
Address: 6341 Ashley Dr  
City: Jackson State: ms Zip: 39213  
Contact Person: Dennis Tel: 601-940-6884

**WASTE TRANSPORTER #2**

Name: Same  
Address: \_\_\_\_\_  
City: \_\_\_\_\_ State: \_\_\_\_\_ Zip: \_\_\_\_\_  
Contact Person: \_\_\_\_\_ Tel: \_\_\_\_\_

**XIV. WASTE DISPOSAL SITE**

Name: Little Dixie Land Fill  
Address: 1716 N. County Line Rd.  
City: Ridgeland State: ms Zip: 39157  
Contact Person: Samantha Tel: 601-982-9488 OFFICE

**XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW:**

Name: Samantha Graves Title: Manager  
Authority: City of Jackson

Date of Order (MM/DD/YY): 12/11/2023 Date Ordered to Begin (MM/DD/YY):

**XVI. FOR EMERGENCY RENOVATIONS:**

Date and Hour of Emergency (MM/DD/YY):  
Description of the sudden unexpected event:

N/A  
N/A  
N/A

Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:

N/A

**XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASBESTOS MATERIAL BECOMES CRUMBLED, PULVERIZED, OR REDUCED TO POWDER:**

Contain + Seal off work area, wet materials, utilize negative air (Hela Filter Equipment as necessary) Seal Asbest in Bag

**XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.**

Dennis Love  
Type or Print Name

Dennis Love  
(Signature of Owner/Operator)

1-28-24  
(Date)

**XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:**

Dennis Love  
Type or Print Name

Dennis Love  
(Signature of Owner/Operator)

1-28-24  
(Date)



**Environmental  
Analytical  
Services, LLC**

13201 Northwest Freeway, Suite 520  
Houston, Texas 77040  
phone 713-343-4017 | fax 713-934-9942  
www.easlabs.com | facebook.com/easlabs | info@easlabs.com

**Test: EPA 600/R-93/116  
Polarized Light Microscopy**

**Client Information:**

City of Jackson  
200 S President St  
Jackson, MS 39201  
Phone: 601-960-1054  
E-Mail: mcdonaldv@city.jackson.ms.us

**Project:**

2624 Martin Luther King Dr.

CE-22-370

EAS Job: 23080423

Attn: Vincent  
McDonald

Date Analyzed: 08/09/2023 03:46 PM

Date Received: 08/04/2023 09:23 AM

TAT Requested: 3 Days

Microscope: PLM Labomed LX  
400P

Sample # Lab ID #	Layer	Sample Description	Asbestos Detected (Yes/No)	Asbestos Mineral Percent	Non-Asbestos Fibers	Non-Fibrous Material
1 23080423.01	A	Black Fibrous Shingle Homogeneous	NO	None Detected	Cellulose 20% Fiberglass 20%	Adhesive 60%
2 23080423.02	A	Brown/Tan Granular Floor Tile Homogeneous	YES	Chrysotile 2%		Other Non-Fibrous 98%
2 23080423.02	B	Black Tar Mastic Homogeneous	YES	Chrysotile 5%		Adhesive 95%
3 23080423.03	A	Gray Granular Brick Mortar Homogeneous	NO	None Detected		Quartz 20% Other Non-Fibrous 80%
4 23080423.04	A	Tan/White Fibrous Insulation Homogeneous	NO	None Detected	Fiberglass 100%	

NVLAP Lab Code: 200784-0

TDSHS License No. 300373

LDEQ LELAP Certificate No: 04161, Agency Interest No. 149571

**Notes:**

Some samples (floor tiles, surfacing, etc.) may contain fibers too small to be detectable by PLM. TEM Chatfield analysis of bulk material is recommended in this case. All asbestos percentages are based on calibrated visual estimates traceable to NIST standards for regulated asbestos types. Analysts' percentages fall within a range of acceptable percentages, depending on the actual concentration of asbestos. This test report relates only to the items tested. This report must not be used to claim product certification, approval, or endorsement by NVLAP, NIST, or any agency of the Federal Government. This report may not be reproduced except in full without permission from Environmental Analytical Services.

These results are submitted pursuant to EAS' current terms of sale, including the company's standard warranty and limitation of liability provisions and no responsibility or liability is assumed for the manner in which the results are used or interpreted. Unless notified in writing to return the samples covered by this report, EAS will store the samples for a period of ninety (90) days before discarding. Percent ranges reported are estimates and not absolute percent range values.

Analyzed By:

Arthur Hernandez

Approved Signatory:

Arthur Hernandez

23080423

Environmental  
Analytical  
Services, LLC



13201 Northwest Freeway, Suite 520  
Houston, Texas 77040  
(713) 343-4017 Fax (713) 934-9942  
www.easlabs.com, arthur@easlabs.com  
facebook.com/easlabs

## CHAIN OF CUSTODY

\* Job ID: 23080423



City of Jackson

Client Name / Address:

CITY OF JACKSON  
200 S PRESIDENT ST  
JACKSON, MS 39201

Bulk Sample Data  
Project Name:

2624  
Martin Luther King  
Dr.

Quantity / Analysis Requested:

4

Project Number:

CE-22-370

EAS PO Number: (if applicable)

Turnaround Time: 2 Hour 8 Hour 24 Hour  
2 Day ☒ 3-Day 5 Day (Routine) Other: (Specify)

(Note: All turnaround times are based on the date / time the sample is received by the laboratory)

Contact:

Vincent McDonald

Phone: 601-960-1054

E-mail:

mcdonalddv@city.jackson.ms.us

Special Instructions:

#	Location	Sample Description (or see attached description)
1	Shingles	12x60
2	Floor Tile	30 x 60
3	Ext Brick Mortar	
4	ceiling Insulation	120x60
STRUCTURE APPROXIMATELY: 180x60ft		

Relinquished By:  
Date/Time:

Accepted By:

Date/Time:

CR 8/4/23 2:41 PM

Rev 10/12

Like us on facebook

Page 1 of 1