

MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM (P1)

Mail notification to: MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201

MDEQ Use Only: <input checked="" type="checkbox"/> Email <input type="checkbox"/> Mail <input type="checkbox"/> Hand Delivery		Postmark (mail only)	Date Received 3/24/2024	AI Number
I. Type of Notification (O=Original R=Revised C=Canceled A= Annual): O = ORIGINAL				
II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation): R = RENOVATIONS				
III. FACILITY DESCRIPTION (include building name, number and floor or room number):				
Bldg. Name: Baldwyn Municipal Services Building				
Address: 200 West Main Street / 100 2nd Street				
City: Baldwyn		State: MS	Zip: 38824-0040	
Site Location: 200 West Main Street, Baldwyn, MS			Tel: 662-816-1950	
Building Size: 5,000 sq ft		# of Floors: 1	Age in Years: 40+-	
Present Use: Office Services Business Building		Prior Use: Office Business Services Building		
IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator)				
OWNER NAME: City of Baldwyn City Hall				
Address: 200 West Main Street / P.O. Box 40				
City: Baldwyn		State: MS	Zip: 38824-0040	
Contact: Randy Enlow			Tel: 662-816-1950	
ASBESTOS REMOVAL CONTRACTOR: Bell Environmental Services, LLC				
Address: P.O. Box 133				
City: Delta City		State: MS	Zip: 39061	
Contact: Jimmy Bell			Tel: 662-820-2124	
Certification Number: ABC-00001282		Expiration Date: 12/09/2024		
OTHER OPERATOR: Hooker Construction, Inc.				
Address: P.O. Box 8 / 10719 Hwy 336 W				
City: Thaxton		State: MS	Zip: 38871	
Contact: Randy Enlow			Tel: 662-816-1950	
V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No): yes				
WAS ASBESTOS PRESENT? (Yes/No): yes			Inspection Date: 12/6/23	
Inspector: Willie J. Nester		Certification Number: ABZ-00002244	Expiration Date: 1/18/24 1/24/25	
VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL:				
SAMPLES WERE TAKEN FROM: FLOOR TILE/mastic, window putty AND FORWARDED TO THE EMSL ANALYTICAL, LAB, INC., BATON ROUGE, LA 70809 WHERE TESTED USING THE PLM METHOD.				
Asbestos Found in the floor tile/mastic and window putty.				
VII. QUANTITY OF RACM TO BE REMOVED:				
3,500 sq ft Floor tile/mastic and 3 4'x8' front window putty				
Pipes (LN FT): 0	Surface Area (SQ FT): 3,500		Volume of Facility Components (CU FT): 0	
VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED: 0				
Category I: ✓			Category II:	
IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 4/8/24			Complete: 4/12/24	
X. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start: 4/15/24			Complete: 6/15/24	

XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:

Wet Method, Containment, Neg-Air, Independent Air Monitor, D-con unit

XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE:

PREP SITE, SIGNS, SAFETY FENCING, COVER DOORS, WINDOWS, VENTS, WATER FOUNTAIN WITH 6 MIL POLY. WET AND REMOVE FLOOR TILE AND MASTIC, DOUBLE BAG, DROP-TAGS, TAPE CLOSE. CLEAN WORK AREA, HOPA.VAC, PLACE ALL BAGS INTO A LINED DUMPSTER

XIII. WASTE TRANSPORTER #1

Name: Construction Waste Management

Address: P.O. BOX 2489

City: Oxford

State: MS

Zip: 38655

Contact Person: JAY

Tel: 662-513-7999

WASTE TRANSPORTER #2 N/A

Name:

Address:

City:

State:

Zip:

Contact Person:

Tel:

XIV. WASTE DISPOSAL SITE

Name: Three River Regional Landfill

Address: 1904 Pontotoc Parkway West

City: Pontotoc

State: MS

Zip: 38863

Contact Person:

Tel: 662-488-0444

XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW: N/A

Name:

Title:

Authority:

Date of Order (MM/DD/YY):

Date Ordered to Begin (MM/DD/YY):

XVI. FOR EMERGENCY RENOVATIONS: N/A

Date and Hour of Emergency (MM/DD/YY):

Description of the sudden unexpected event:

Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:

XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASBESTOS MATERIAL BECOMES CRUMBLER, PULVERIZED, OR REDUCED TO POWDER:

STOP ALL WORK, WET AREA, CONTINUE/REMAIN UNDER NEG-AIR, CONTAINMENT, CONTACT OWNER OF CHANGE, CONTACT MDEQ OF CHANGE. FOLLOW MDEQ DIRECTIONS, REVISE NOTIFICATION.

XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.

Jimmy Bell

Type or Print Name

Jimmy Bell (Signature of Owner/Operator)

(Signature of Owner/Operator)

3/25/2024

(Date)

XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:

Jimmy Bell

Type or Print Name

Jimmy Bell (Signature of Owner/Operator)

(Signature of Owner/Operator)

3/25/2024

(Date)