

MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201

MDEQ Use Only: <input checked="" type="checkbox"/> Email <input type="checkbox"/> Mail <input type="checkbox"/> Hand Delivery		Postmark (mail only)	Date Received 5/12/2025	AI Number
I. Type of Notification (O=Original R=Revised C=Canceled A= Annual) <u>C</u>				
II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation) ER				
III. FACILITY DESCRIPTION (Include building name, number and floor or room number)				
Bldg. Name: HARRISON COUNTY COURTHOUSE				
Address 1801 23RD AVENUE				
City: GULFPORT	State: MS	Zip: 39502	County: HARRISON	
Site Location: 1ST FLOOR		Tel: 228-867-0136		
Building Size 69,000 SQ. FT.	# of Floors: 2	Age in Years: 48		
Present Use: COURTHOUSE	Prior Use: COURTHOUSE			
IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator)				
OWNER NAME: HARRISON COUNTY				
Address: 1801 23RD AVENUE				
City: GULFPORT	State: MS	Zip: 39502		
Contact: CHRIS ATHERTON	Tel: 228-861-3386			
ASBESTOS REMOVAL CONTRACTOR: WILLIAM S. FOLKS, GUARANTEE ENVIRONMENTAL SERVICES, LLC				
Address: 16248 PERKINS ROAD				
City: BATON ROUGE	State: LA	Zip: 70810		
Contact: SHANNON RIVETT	Tel: 225-753-8682 EXT. 227			
Certification Number: ABC-00011409	Expiration Date: 07/18/2025			
OTHER OPERATOR: GUARANTEE RESTORATION SERVICES, LLC				
Address: 16248 PERKINS ROAD				
City: BATON ROUGE	State: LA	Zip: 70810		
Contact: DARRICK SHANK	Tel: 225-753-8682			
V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No): YES				
WAS ASBESTOS PRESENT? (Yes/No): YES		Inspection Date: 4/15/25		
Inspector: DILLON PEARSON	Certification Number: ABI-00013290	Expiration Date: 12/18/2025		
VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL: samples were taken of drywall, joint compound on 2nd floor and were negative. Samples of were taken of vinyl plank floor, VACT & mastic on the 1st floor and sent to eurofins lab where they used polarized light method for testing. See report analysis for details. Vinyl plank floor, VACT and mastic were all positive for asbestos.				
VII. QUANTITY OF RACM TO BE REMOVED: 25 cu. yds. 15,035 sq. ft. of flooring & mastic				
Pipes (LN FT):	Surface Area (SQ FT): 15035	Volume of Facility Components (CU FT):		
VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED: n/a				
Category I:	Category II:			
IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 5/12/25		Complete: 5/26/25		
X. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start:		Complete:		

XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:

utilize wet removal techniques to keep materials wet so there is no airborne release

XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE:

Double bag asbestos, wet methods, enviromental controls utilizing HEPA filtered air scrubbers in containment area.

XIII. WASTE TRANSPORTER #1

Name: Waste Pro USA

Address: 4205 Beasley Road

City: Gautier

State: MS

Zip: 39553

Contact Person: Renee

Tel: 228-818-5393

WASTE TRANSPORTER #2

Name:

Address:

City:

State:

Zip:

Contact Person:

Tel:

XIV. WASTE DISPOSAL SITE

Name: Pecan Grove Landfill-Waste Management of MS, Inc.

Address: 9685 Firetower Road

City: Pass Christian

State: MS

Zip: 39571

Contact Person: Sam Williams

Tel: 228-475-9750

XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW:

Name:

Title:

Authority:

Date of Order (MM/DD/YY):

Date Ordered to Begin (MM/DD/YY):

XVI. FOR EMERGENCY RENOVATIONS:

Date and Hour of Emergency (MM/DD/YY): 04/10/25 5:00 pm

Description of the sudden unexpected event:

courthouse flooded from 2nd floor clean water source bathroom down to the 1st floor

Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:

Please see 3rd page.

XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASBESTOS MATERIAL BECOMES CRUMBLED, PULVERIZED, OR REDUCED TO POWDER:

Stop work, verify suspect material is RACM or not, obtain additional permits if necessary

XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.

Shannon Rivett

Type or Print Name

(Signature of Owner/Operator)

(Date)

XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:

Shannon Rivett

Type or Print Name

(Signature of Owner/Operator)

(Date)

The toilet in the 2nd floor bathroom overflowed and leaked flooding the 2nd floor down to the 1st floor on Thursday night 4/10/25 around closing time 5:00pm. We were called in and went to the courthouse to start work on Thursday night to start drying procedures and not disturbing anything that could possibly have ACM. The 1st floor houses important legal documents that abstractors must be able to get to at all times. The decision to test for ACM was made on Friday 4/11/25 and the courthouse rep said they already had testing but did not produce the paperwork. The building supervisor came out and said that they needed to do current testing. The testing company was called but it was the weekend so they would do the testing on Monday, 4/14/25 results came back Tuesday, 4/15/25. They tested the drywall and joint compound on the 2nd floor and it came back negative. They tested the 1st floor vinyl plank tile, VCT and mastic and it was positive for asbestos. The courthouse can't perform operations until all ACM is removed. All of the legal documents, furniture, equipment, etc. are being moved out currently so we can get to the floor. This is going to take a few days but we need to start this asbestos abatement immediately so we are asking for an emergency approval.