

MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: **MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201**

MDEQ Use Only: <input checked="" type="checkbox"/> Email <input type="checkbox"/> Mail <input type="checkbox"/> Hand Delivery		Postmark (mail only)	Date Received 02-24-2024	AI Number
I. Type of Notification (O=Original R=Revised C=Canceled A= Annual) <input type="radio"/>				
II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation) <input checked="" type="radio"/>				
III. FACILITY DESCRIPTION (Include building name, number and floor or room number)				
Bldg. Name: Forest Elementary School				
Address 513 Cleveland Street				
City: Forest		State: MS	Zip: 39074	County: Scott
Site Location: Room E1 and Room E2			Tel: 601-469-3255	
Building Size approx 350 sq ft		# of Floors:	Age in Years:	
Present Use: classroom		Prior Use: classroom		
IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator)				
OWNER NAME: Forest Municipal School District				
Address: 325 Cleveland Street				
City: Forest		State: MS	Zip: 39074	
Contact: Barry Jennings			Tel: 601-934-8091	
ASBESTOS REMOVAL CONTRACTOR: Southeast Environmental Group, Inc.				
Address: P.O. Box 433/ 296B 2nd Ave.				
City: York		State: AL	Zip: 36925	
Contact: Johnny Rodgers			Tel: 205-392-9308	
Certification Number: ABC00001906			Expiration Date: 05/28/2025	
OTHER OPERATOR:				
Address:				
City:		State:	Zip:	
Contact:			Tel:	
V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No):				
WAS ASBESTOS PRESENT? (Yes/No): yes			Inspection Date: 05/06/2022	
Inspector: Willie Nester		Certification Number: ABI-00002244	Expiration Date: 06/18/2024	
VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL: The 12x12 floor tile and black mastic contain approx. 2% chrysotile. Analysis by Polarized Light Microscopy (PLM). This material is classified as Category II, non-friable.				
VII. QUANTITY OF RACM TO BE REMOVED:				
Pipes (LN FT):		Surface Area (SQ FT): approx. 350 sq ft.	Volume of Facility Components (CU FT):	
VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED:				
Category I:			Category II:	
IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 03/07/2025			Complete: 03/14/2025	
X. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start: n/a			Complete: n/a	

XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:
Removal of materials containing ACM will be performed by trained and certified personnel. The ACM will be kept wet throughout the process. The work area will be protected and sealed by using the capsule concept to assure the least to no particles escape.

XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE:
the non-friable ACM will be removed by competent personnel that is trained and knowledgeable in the removal, handling, and disposal of ACM. All work will be done to comply with Federal, State, and local regulations. The work will be protected and sealed by using the capsule concept to assure the least to no particle escape. The concept of "keep it wet" will be used throughout the asbestos removal process.

XIII. WASTE TRANSPORTER #1

Name: Johnny Rodgers

Address: 296B 2nd Ave

City: York

State: AL

Zip: 36925

Contact Person: Bertha Rodgers

Tel: 205-392-9308

WASTE TRANSPORTER #2

Name:

Address:

City:

State:

Zip:

Contact Person:

Tel:

XIV. WASTE DISPOSAL SITE

Name: Kemper County Landfill

Address: 21211 Hwy 16 East

City: Dekalb

State: MS

Zip: 39328

Contact Person: Jimmy Thomas

Tel: 601-743-4310

XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW:

Name:

Title:

Authority:

Date of Order (MM/DD/YY):

Date Ordered to Begin (MM/DD/YY):

XVI. FOR EMERGENCY RENOVATIONS:

Date and Hour of Emergency (MM/DD/YY):

Description of the sudden unexpected event:

Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:

XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASBESTOS MATERIAL BECOMES CRUMBLER, PULVERIZED, OR REDUCED TO POWDER:

MDEQ will be immediately notified. The unexpected asbestos will be properly handled in the same way as the original.

XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.

Bertha Rodgers
Type or Print Name

Bertha Rodgers
(Signature of Owner/Operator)

2/24/25
(Date)

XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:

Bertha Rodgers
Type or Print Name

Bertha Rodgers
(Signature of Owner/Operator)

2/24/25
(Date)