

MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201

MDEQ Use Only: <input checked="" type="checkbox"/> Email <input type="checkbox"/> Mail <input type="checkbox"/> Hand Delivery		Postmark (mail only)	Date Received 7/3/2024	AI Number
I. Type of Notification (O=Original R=Revised C=Canceled A= Annual): R=REVISED AREA (BATHROOMS 200 SF)				
II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation): R= RENOVATION				
III. FACILITY DESCRIPTION (Include building name, number and floor or room number):				
Bldg. Name: COAHOMA County Federal Building				
Address: 236 SHARKEY AVE				
City: CLARKSDALE	State: MS	Zip: 38614		
Site Location: COAHOMA County Federal Building 2ND FLOOR			Tel: 601-985-4520	
Building Size: 28,000 SF	# of Floors: 3	Age in Years: 50+		
Present Use: US POST OFFICE		Prior Use: US POST OFFICE / IRS TENANT		
IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator)				
OWNER NAME: COAHOMA County Board of Supervisors				
Address: 115 1ST STREET				
City: CLARKSDALE	State: MS	Zip: 38614		
Contact: LAURA D. HEUSEL			Tel: 601-985-4520	
ASBESTOS REMOVAL CONTRACTOR: BELL ENVIRONMENTAL SERVICES, LLC.				
Address: P.O. BOX 133				
City: DELTA CITY	State: MS	Zip: 39061		
Contact: JIMMY BELL			Tel: 662 820 2124	
Certification Number: ABC-00001282		Expiration Date: 1/15/25 12/15/2024		
OTHER OPERATOR: BUTLER - SNOW, LLP.				
Address: 1020 Highland Colony Parkway, Suite 1400				
City: Ridgeland	State: MS	Zip: 39157		
Contact: LAURA D. HEUSEL			Tel: 601-985-4520	
V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No): YES				
WAS ASBESTOS PRESENT? (Yes/No): YES		Inspection Date: 3/7/23		
Inspector: Kirk L. Giessinger	Certification Number: AGI-00002367	Expiration Date: 2/5/2024 2/23/2025		
VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL:				
<p>SAMPLES WERE TAKE FROM: Ceiling tile, windows caulking, DOOR CAULKING, WALLS, FLOOR TILE/mastic, BASE BOARD HEATING DUCTS, ROOF FLASHING AND SHIPPED TO THE IATL ASBESTOS TESTING LAB, 9080 Commerce, Parkway, Suite B, Mount Laurel, NJ, 08054 TO BE ANALYZED USING THE PLM method.</p> <p>Finding 9x9 FLOOR TILE/mastic CONTAINS ASBESTOS (BATHROOM) 200 SF</p>				
VII. QUANTITY OF RACM TO BE REMOVED:				
9x9 FLOOR TILE/mastic APPROXIMATELY 200 SF BATHROOMS				
Pipes (LN FT): 0	Surface Area (SQ FT): 200 SF	Volume of Facility Components (CU FT): 0		
VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED: 0				
Category I: <input checked="" type="checkbox"/>		Category II:		
IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 7/5/24		Complete: 7/6/24		
X. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start: 7/8/24		Complete: 7/10/24		

XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:
WET METHOD, NEG-AIR, CONTAINMENT, D-CON UNIT, HEPA-VAC, INDEPENDENT AIR MONITORING/
AIR CLEARANCE.

XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE
DEMOLITION OR RENOVATION SITE: CONTAIN WORK AREA, PLACE SIGNS, SEAL OFF AIR VENTS, WINDOWS AND
DOORS USING 4 MIL POLY, WET AND REMOVE FLOOR TILE/MASTIC, DOUBLE BAG, WAIT AIR-
CLEARANCE, REMOVE BAGS TO LINED DUMPESTER.

XIII. WASTE TRANSPORTER #1

Name: Mid-South WASTE DISPOSAL, INC.

Address: P.O. BOX 312

City: CLAYSDALE

State: MS

Zip: 38614

Contact Person: Richard Cobb

Tel: 662-627-9646

WASTE TRANSPORTER #2 N/A

Name:

Address:

City:

State:

Zip:

Contact Person:

Tel:

XIV. WASTE DISPOSAL SITE

Name: TUNICA Landfill

Address: 6035 BOWDRE ROAD

City: ROBINSONVILLE

State: MS

Zip: 38664

Contact Person:

Tel:

XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW: N/A

Name:

Title:

Authority:

Date of Order (MM/DD/YY):

Date Ordered to Begin (MM/DD/YY):

XVI. FOR EMERGENCY RENOVATIONS: N/A

Date and Hour of Emergency (MM/DD/YY):

Description of the sudden unexpected event:

Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:

XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY
NONFRIABLE ASBESTOS MATERIAL BECOMES CRUMBLLED, PULVERIZED, OR REDUCED TO POWDER: IF NONFRIABLE ASBESTOS
BECOMES FRIABLE, WE WILL REMAIN UNDER CONTAINMENT/NEG-AIR/CONTINUE TO KEEP WET,
STOP WORK, CONTACT OWNER/MDEQ OF CHANGE, REVISE NOTIFICATION, FOLLOW MDEQ DIRECTIONS.

XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE
ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY
THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.

Jimmy Bell
Type or Print Name

Jimmy Bell
(Signature of Owner/Operator)

7/3/24
(Date)

XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:

Jimmy Bell
Type or Print Name

Jimmy Bell
(Signature of Owner/Operator)

7/3/24
(Date)