



MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201

MDEQ Use Only: <input checked="" type="checkbox"/> Email <input type="checkbox"/> Mail <input type="checkbox"/> Hand Delivery		Postmark (mail only)	Date Received 4/18/2025	AI Number
I. Type of Notification (O=Original R=Revised C=Canceled A= Annual): R				
II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation): Demo				
III. FACILITY DESCRIPTION (Include building name, number and floor or room number): Units 12-17				
Bldg. Name: Tracetown Shopping Center Phase I Redevelopment Area				
Address: 55 Sergeant Prentiss Drive				
City: Natchez		State: MS	Zip: 39120	
Site Location: 31° 31' 36.38" N, -91° 23' 17.16" W			Tel: 601.442.7599	
Building Size: 30,000 square feet +/-		# of Floors: 1	Age in Years: 70 +/-	
Present Use: Vacant		Prior Use: Commercial		
IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator)				
OWNER NAME: Natchez Hardware Center, Inc.				
Address: Post Office Box 418				
City: Vidalia		State: LA	Zip: 71373	
Contact: Jimmy R. Smith			Tel: 318-481-0350	
ASBESTOS REMOVAL CONTRACTOR: Jeff Evans, Inc d/b/a Eagle Construction				
Address: 1450 Old Brandon Road				
City: Flowood		State: MS	Zip: 39232	
Contact: Chuck Womack			Tel: 601-940-5411	
Certification Number: ABC-00001799			Expiration Date: 03/07/2026	
OTHER OPERATOR: G. Rayborn Contracting LLC				
Address: 692 Highway 61 North				
City: Natchez		State: MS	Zip: 601-445-8930	
Contact: Garrett Rayborn			Tel: 601-445-8930	
V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No): Yes				
WAS ASBESTOS PRESENT? (Yes/No): Yes			Inspection Date: 01/31/24, 04/03/24, and 05/01/24	
Inspector: Reginald Sampson		Certification Number: ABI-00001921	Expiration Date: 07/19/25	
VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL: The inspection included a visual assessment of suspect asbestos containing material (ACM) and subsequent sampling and analysis. The samples collected were transported for asbestos analysis to EMSL Labs in Baton Rouge, LA, a laboratory accredited by the National Voluntary Laboratory Accreditation Program (NVLAP). Bulk samples were analyzed for asbestos content using Polarized Light Microscopy (PLM) with Dispersion Staining (EPA Method 600/R-93/116).				
VII. QUANTITY OF RACM TO BE REMOVED:				
Pipes (LN FT):	Surface Area (SQ FT):		Volume of Facility Components (CU FT):	
VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED: N/A				
Category I:			Category II:	
IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 04/21/25			Complete: 04/30/25	
X. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start: 04/21/25			Complete: 05/31/25	

XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:		
Removal of ACM with hand tools / Demo Bldg with Heavy Equipment		
XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE:		
Stop work and notify competent person, keep wet, seal all critical barriers, & negative pressure		
XIII. WASTE TRANSPORTER #1		
Name: Bluff City Equipment Rentals, Inc		
Address: P.O. Box 1443		
City: Natchez	State: MS	Zip: 39121
Contact Person: Jon Ward Junkin	Tel: 601.597.9982	
WASTE TRANSPORTER #2		
Name: Eagle Construction		
Address: 1450 Old Brandon Road		
City: Flowood	State: MS	Zip: 39232
Contact Person: Chuck Womack	Tel: 601.940.5411	
XIV. WASTE DISPOSAL SITE		
Name: Plantation Oaks Landfill		
Address: 35 Shieldsboro Road		
City: Sibley	State: MS	Zip: 39165
Contact Person: Nathan Liewellyn	Tel: 337.207.6371	
XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW:		
Name:	Title:	
Authority:		
Date of Order (MM/DD/YY):	Date Ordered to Begin (MM/DD/YY):	
XVI. FOR EMERGENCY RENOVATIONS:		
Date and Hour of Emergency (MM/DD/YY):		
Description of the sudden unexpected event:		
Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:		
XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASBESTOS MATERIAL BECOMES CRUMBLED, PULVERIZED, OR REDUCED TO POWDER:		
Stop work & notify owner, keep wet, and double bag immediately.		
XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.		
Chuck Womack		04/18/25
Type or Print Name	(Signature of Owner/Operator)	(Date)
XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT.		
Chuck Womack		04/18/25
Type or Print Name	(Signature of Owner/Operator)	(Date)